

DTC0004

DATE: 09 14 11

STATE OF KANSAS - DEPARTMENT OF TRANSPORTATION
TIME: 09:01 AM CONTRACT DIARY REPORT

PAGE: 1

CONTRACT : 511042091 E STATUS : CONAP PROJECT ID : U077 058 KA 0716 01
WORK TYPE : GRBRS GRADE, BRIDGE & SURF LENGTH : 0.73 MI
LOCATION : Big Blue River Br (013), 0.5 Miles East of Blue Rapids
CONTRACTOR : 00370 UNITED CONTRACTORS INC

BEGIN DATE: 09/01/2011

END DATE : 09/01/2011

DIARY TYPE : E - ASPHALT PLANT DIARY

DATE : 09/01/2011 DAY : Thursday

INSPECTOR : Gerry Mai

DIARY TYPE : E - ASPHALT PLANT DIARY

Arrived at 7:30 AM. First load went out to project at 8:50 AM. Made plant inspection (stockpiles, control shack settings, oil temperature, ect) at 10 AM. Picked up sample for lot 3 at 11:45 AM, finished sample at 3:10 PM, passed. Last load left at 5:05 PM. Produced 1,086 tons with no plant waste and 2 tons road waste.

GPM