

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I070	089 SN	KA-1266-06 ACNHP	BETTIS ASPHALT & CONST INC 522032121	E SPECIAL. I-70 POLK/QUINCY VIADUCT: TOPEKA BLVD TO KANSAS AVE	SPECL MI	2,999,117.41	03/16/2022 04/08/2022	07/05/22 (08/30/24)		Topeka Const 76.37
U040	023 DG	KA-2841-02 ACNHP	KINGS CONST CO INC 523052161	E US-40/K-10 BR#088 INTCHNG IMPRVMT.	GRBRS MI	14,064,775.16	05/24/2023 06/08/2023	09/18/23 (11/01/24)	0.00	Topeka Const 0
K032	105 WY	KA-3079-01 NHPP	MILES EXCAVATING INC 522062161	E K-32/TURNER DIAGONAL/KAW DR INTERSECTIONS: BR #104 & #105 IN W CO.	GRBRS MI	25,840,090.53	06/15/2022 07/10/2022	10/03/22 (11/22/24)		Bonner Springs Const 64.32
U024	089 SN	KA-3236-01 NHPP	KOSS CONST CO 523062141	E US-24: BR 084 & BR 085 & BR RPR 086 & BR 087, FR 468 FT E OF THE US24/TOPEKA BLVD INTERS E TO THE SN/JF COLN IN SN CO.	GRBRS MI	47,567,544.35	06/21/2023 07/05/2023	08/01/23 (05/28/27)		Topeka Const
U024	044 JF	KA-3542-01 NHPP	KOSS CONST CO 523062131	E US-24: BR#003 EB OVER MUDDY CREEK AND FR SN/JF CO LN E TO 1.8 MI OF SN/JF CO LN IN JF CO.	GRBRS MI	17,760,167.80	06/21/2023 07/05/2023	08/01/23 (05/28/27)	0.00	Topeka Const 0
U036	066 NM	KA-3880-01 BRF	REECE CONSTRUCTION COMPANY INC 523082141	E US-36: BR#001 (NORTH FORK BLACK VERMILLION RIVER) LOC 1.06 MI E OF THE NM/MS COLN IN NM CO.	GRBRS MI	4,205,908.88	08/23/2023 09/11/2023	01/08/24 (10/25/24)	2.38	Horton Const 0.48 210
K009	066 NM	KA-3885-01 BRF	EBERT CONST CO INC & SUBS 523022151	E K-9: BR#016 (SPRING CREEK DRAINAGE) LOC 6.45 MI E OF K-9/K-62 JNC IN NM CO.	GRBRS MI	1,158,262.25	02/15/2023 03/08/2023	(05/15/23) (09/13/23)		Horton Const 0.00 80
U073	003 AT	KA-3889-01 BRF	A M COHRON & SON INC 523042141	E US-73: BR #014 (WALNUT CREEK DRN) LOC 4.55 MI NW OF THE US-73/K-7 JCT.	GRBRS MI	3,768,111.91	04/19/2023 05/10/2023	10/02/23 (11/01/24)	30.73	Horton Const 25.37 205
U075	070 OS	KA-3899-01 BRF	KILLOUGH CONST INC 522122141	E REMOVE BR #093 (DRAGOON CR AT POMONA RESERVOIR) 2.66 MI N OF US75/K31 JCT ON US-75 IN OS CO.	GRSU MI	521,412.18	12/14/2022 01/11/2023	07/17/23 11/09/23	100.00	Emporia Const 100.00 55
U075	070 OS	KA-3900-01 BRF	KILLOUGH CONST INC 522122151	E REMOVAL OF BR #125 (DRAGOON CK DRN) 3.95 MI N OF THE US-75/K-268 JCT ON US-75 IN OS CO.	GRSU MI	477,885.79	12/14/2022 01/11/2023	07/17/23 11/09/23	100.00	Emporia Const 100.00 55
U077	081 RL	KA-3922-01 NHPP	KING CONST CO INC AND SUBS 523022161	E US-77: BR #039 OVER MILL CREEK LOC 1.57 MI N OF N JCT OF US-77/US-75 IN OS CO.	GRBRS MI	2,231,164.15	02/15/2023 03/08/2023	10/16/23 (07/17/24)	32.67	Wamego Const 26.67 150
U077	058 MS	KA-3923-01 BRF	REECE CONSTRUCTION COMPANY INC 523042161	E US-77: BR #010 (FAWN CREEK) 2.73 MI E OF THE W JCT OF US-77/K-9.	GRBRS MI	4,401,271.86	04/19/2023 05/10/2023	08/07/23 (09/13/24)	0.00	Wamego Const 0.00 0

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U075	007 BR	KA-4798-03 NHPP	BETTIS ASPHALT & CONST INC 521022021	E US75 FR 3.2 M N OF K20 N 2.4 M, BR #055 OVER (GREGG CRK DRAINAGE IN BR CO.	GRBRS	2.40 MI	8,190,070.89	02/19/2021 03/25/2021	06/07/21 06/21/23	100.00 100.00	Horton Const 296
U024	044 JF	KA-5105-01 NHPP	BETTIS ASPHALT & CONST INC 522112191	E US-24: FR 0.2 MI E OF K237 E TO 0.04 MI W OF ELM ST, BR #009 OVER THI DELAWARE RIVER, IN THE CITY OF PERRY, IN JF CO.	GRBRS	4.13 MI	12,783,131.66	11/16/2022 11/30/2022	02/27/23 (05/03/24)	0.00 0.00	Topeka Const 0
U073	105 WY	KA-5241-01 HSIP	MILES EXCAVATING INC 522062171	E US-73/K-7 & PARALLEL PKWY	GRSU	0.83 MI	11,654,822.52	06/15/2022 07/10/2022	09/12/22 (01/26/24)		Bonner Springs Const
U050	056 LY	KA-5412-01 ACNHP	KILLOUGH CONST INC 522082121	E W 6TH AVE (US-50) AND PRAIRIE ST	GRSU	0.05 MI	762,405.76	08/17/2022 09/30/2022	03/13/23 09/25/23	100.00 100.00	Emporia Const 102
K092	044 JF	KA-5413-01 ACSTP	SANDS CONST LLC 522122121	E UNION ST (K-92) FROM LAKE ST (K-16) TO MEREDITH LN IN THE CITY OF MCLOUTH IN JF CO.	GRSU	0.29 MI	683,814.51	12/14/2022 01/19/2023	06/19/23 10/09/23	120.69 120.69	Bonner Springs Const 58
U056	046 JO	KA-5420-01 ACNHP	AMINO BROTHERS CO INC 521102141	E E MAIN ST. (US-56) FROM SYCAMORE ST TO 275 FT W OF OLD HWY 56 IN THE CITY GARDNER, IN JO CO.	GRSU	1.01 MI	6,781,522.17	10/20/2021 11/21/2021	02/15/22 10/31/23		Olathe Const 118.85
K018	081 RL	KA-5469-01 NHPP	WILDCAT CONST CO INC & SUBS 523082151	E K-18 AT W K-18/K-177 RAMP JNCTN E TO 0.10 MI E OF THE E K-18/K-177 JNCTN	GRSU	0.48 MI	3,807,986.55	08/23/2023 09/11/2023	11/27/23 (09/27/24)		Wamego Const 38.48
K016	052 LV	KA-5520-01 HSIP	KINGS CONST CO INC 523032151	E K-16 AND PARRALLEL ROAD IN LV CO	GRSU	0.32 MI	1,244,998.91	03/22/2023 04/05/2023	05/01/23 (11/22/23)	0.00 0.00	Bonner Springs Const 0
K177	106 STATE WIDE	KA-5581-01	WILDCAT CONST CO INC & SUBS 522056161	E CONDUIT INSTALLATION ALONG K-177 IN RL/GE CO.	ITS	0.00 MI	1,825,341.85	05/18/2022 06/07/2022	06/01/23 (10/31/23)	100.00 100.00	Wamego Const 120
U075	089 SN	KA-5629-01	PHILLIPS SOUTHERN ELECT CO INC 521016131	E US-75: NB RAMP TO N 42ND ST IN SN CO.	LT	0.00 MI	59,450.00	01/20/2021 02/22/2021	11/02/21 (01/02/24)	33.33 33.33	Topeka Const 15
U069	046 JO	KA-5700-03 ACNHP	US 69 EXPRESS CONSTR, JT VENTURE 002255700	E US-69 from 151st Street North to 103rd Street and 167th Street Interchange in Overland Park in Johnson County	CONST	MI	505,572,398.26	09/29/2022 09/29/2022	11/03/22 (11/30/26)		tion and Materials 32.48
106 KA 5	106 STATE WIDE	KA-5705-01	GERSTNER ELECTRIC INC 522046131	E VARIOUS LOCATIONS ON I-70, I-635, I-35, I-435 IN JO & WY CO.	ITS	0.00 MI	5,449,941.76	04/20/2022 05/23/2022	10/03/22 (05/31/24)	0.00	Olathe Const 0

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1035	056 LY	KA-5714-01 BRF	KING CONST CO INC AND SUBS 523122141 E	I35: BR#010 OVER LINCOLN ST LOC 1.78 MI E OF GRAPHIC ARTS RD IN EMPORIA IN LY CO.	GRBRS0.07 MI	4,320,297.65	12/13/2023 01/05/2024	(02/28/24) (08/08/25)	0.00 0.00	Emporia Const 0
1635	105 WY	KA-5717-01 BRF	CLARKSON CONST CO 523112191 E	I635: BR #036 OVER (METROPOLITAN AVE) I-635 IN WY CO.	GRBRS0.04 MI	6,193,128.06	11/15/2023 11/30/2023	(02/19/24) (12/20/24)	0.00 0.00	Bonner Springs Const 0
1470	089 SN	KA-5766-01 FRP	A M COHRON & SON INC 523072141 E	I-470: BR# 046 LOC 0.21 MI NW OF 10TH ST IN SN CO.	GRBRS0.13 MI	7,691,334.98	07/19/2023 08/03/2023	(02/05/24) (05/01/25)	0.00 0.00	Topeka Const 0
106 KA 5	106 STATE WIDE	KA-5777-01	PHILLIPS SOUTHERN ELECT CO INC 522086131 E	VAR LOC IN: CK, MG, GW, SN, WB, RL, DP, BR, OS, JA, GE, CD, MP, RS, EL TR, TH, SH, FI CO	ITS 0.00 MI	4,275,398.30	08/17/2022 09/02/2022	03/06/23 (12/31/24)	45.62 39.55	Topeka Const 445
K004	044 JF	KA-5931-01 ACHSP	BETTIS ASPHALT & CONST INC 523112151 E	K-4: 0.08 MI N OF N K-4/K-16 JCT AND 0.222 MI N OF THE N K-4/K-16 JCT IN JF CO.	GDFC 0.16 MI	175,079.05	11/15/2023 11/30/2023			Bonner Springs Const 15
1070	089 SN	KA-6122-01 ACNHP	WILDCAT CONST CO INC & SUBS 522022201 E	BRIDGE REPAIR. I-70; 70-89-361.33(026), 70-89-361.75 (027),	BRRPR MI	12,723,065.88	02/16/2022 03/08/2022	05/16/22 (08/05/24)		Topeka Const 102.49
U075	089 SN	KA-6128-01 NHPP	PCI ROADS, LLC 522032141 E	BRIDGE REPAIR. US-75; BR#206 & #207 OVER TOPEKA BLVD APPRO	BRRPR MI	2,573,895.01	03/16/2022 04/14/2022	03/28/23 (12/15/23)	87.22 86.11	Topeka Const 180
	046 JO	KA-6147-01 HSIP	TWIN TRAFFIC MARKING CORP 521052161 E	EB AND WB I-435 FR METCALF TO ST LI, OFF RAMP WB I-435 TO SB I-35 F OV AND MRKG ON TOMAHAWK,	PAVMK 3.32 MI	723,728.85	05/19/2021 06/23/2021	(09/01/23) (10/31/23)	0.00 0.00	Olathe Const 40
U024	075 PT	KA-6202-01 NHPP	SHILLING CONST CO INC 522062131 E	WCL TO CONC PVMT CHG IN PT CO	MILOV 3.89 MI	2,508,220.50	06/15/2022 07/10/2022	06/05/23 09/12/23	102.86 102.86	Wamego Const 35
U056	046 JO	KA-6243-01 ACNHP	SUPERIOR BOWEN ASPH CO LLC 522022111 E	FR RR BRG W OF I-35 TO STATE LINE RD IN JO CO	MILOV 1.29 MI	1,898,303.81	02/16/2022 03/14/2022	06/03/22 10/24/23	108.00 108.00	Olathe Const 25
K004	089 SN	KA-6244-01 ACSTP	BETTIS ASPHALT & CONST INC 522032151 E	WB/SN CO LI E TO K-4/ I-70 JCT IN SN CO	MILOV 12.00 MI	2,796,713.92	03/16/2022 04/08/2022	05/01/23 01/21/24	109.09 109.09	Topeka Const 55
K030	099 WB	KA-6245-01 ACSTP	BETTIS ASPHALT & CONST INC 522032171 E	FR K30/US70 JCT N TO END OF ROUTE IN WB CO	MILOV 1.90 MI	530,473.17	03/16/2022 04/08/2022	05/01/23 01/21/24	109.09 109.09	Topeka Const 55

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U056	046 JO	KA-6246-01 ACNHP	SUPERIOR BOWEN ASPH CO LLC 522032101 E FR START OF CURB W OF GARDNER TO SYCAMORE ST IN JO CO	MILOV	0.88 MI	424,415.45	03/16/2022 04/22/2022	08/01/23 10/13/23	83.33 83.33	Olathe Const 30
106 KA 6:	106 STATE WIDE	KA-6254-01 ACHSP	COOPER CONST LLC 523012171 E US-24, K-4, K-245 AND US-40 IN JF, SN, DG CO.	SG	41.80 MI	1,180,668.83	01/18/2023 01/26/2023	11/14/23 (02/15/25)	13.16 8.95	Topeka Const 190
106 KA 6:	106 STATE WIDE	KA-6255-01 ACHSP	CC & I ENGR INC / DBA COMPASS CONSULT 522092131 E VAR LOC ON US-75, K-276, US-56, K-68, K-268, K-368, K-170 AND K 31. IN OS, CF, DG, FR, LY, SN, AND WB CO.	SG	120.29 MI	1,231,018.37	09/21/2022 10/18/2022	04/24/23 (01/01/24)	100.00 66.43	Topeka Const 140
U024	023 DG	KA-6282-01 HSIP	J WARREN CO INC 523052171 E US24/US40/US59 INTERCHANGE AT LAWRENCE IN DOUGLAS CO	LT	0.00 MI	240,763.00	05/24/2023 06/08/2023	11/20/23 (01/05/24)	42.50 30.00	Bonner Springs Const 40
U036	066 NM	KA-6313-01 ACNHP	HALL BROTHERS INC 522022171 E NM/MS CO LI E TO ECL OF SENECA IN NM CO	MILOV	9.70 MI	3,379,289.87	02/16/2022 03/08/2022	08/16/22 07/27/23	116.44 115.07	Horton Const 73
K087	058 MS	KA-6314-01 ACSTP	HALL BROTHERS INC 522022151 E SCL OF VLIETS N TO US-36 JCT IN MS CO	O-LAY	8.60 MI	1,507,809.69	02/16/2022 03/08/2022	08/16/22 07/27/23	116.44 113.70	Horton Const 73
U036	058 MS	KA-6335-01	HALL BROTHERS INC 522026141 E NM/MS CO LI W TO WCL OF SENECA IN MS CO	MILOV	5.00 MI	1,563,025.11	02/16/2022 03/08/2022	08/16/22 07/27/23	116.44 89.04	Horton Const 73
U056	046 JO	KA-6370-01 NHPP	SUPERIOR BOWEN ASPH CO LLC 522032111 E I-35/US-56 INTCHG RAMPS AND ML US-56 FR 600' W OF BR TO 500' W OF : CLARE RD IN JO CO	MILOV	0.88 MI	1,321,209.56	03/16/2022 04/22/2022	08/01/23 10/13/23	83.33 83.33	Olathe Const 30
U050	056 LY	KA-6398-01 ACNHP	APAC-KS INC SHEARS DIV 522012141 E CS/LY CO LI E TO 200 FT W OF RD E5 WHERE NEW CONC PVMT BEGINS I LY CO	3.OOL	4.49 MI	3,026,568.21	01/19/2022 02/09/2022	04/17/23 07/11/23	100.00 100.00	Emporia Const 51
K237	044 JF	KA-6399-01	BETTIS ASPHALT & CONST INC 522026131 E FR 24/237 JCT N TO END OF ROUTE IN JF CO	MILOV	6.00 MI	1,111,680.41	02/16/2022 03/08/2022	09/05/23 10/05/23	88.00 68.00	Topeka Const 25
I435	046 JO	KA-6400-01	CLARKSON CONST CO 522056151 E METCALF AVE BR EB TO STATE LINE RD IN JO CO	PATCH	3.23 MI	7,887,044.90	05/18/2022 06/07/2022	07/16/22 (07/14/23)	100.00 100.00	Olathe Const 210
K009	058 MS	KA-6416-01	HALL BROTHERS INC 522026161 E NCL FRANKFORT TO N K-99/K-9 JCT IN MS CO	MILOV	0.97 MI	223,051.17	02/16/2022 03/08/2022	05/17/23 06/30/23	100.00 100.00	Wamego Const 30

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K099	058 MS	KA-6417-01 ACSTP	HALL BROTHERS INC 522022161	E N K-99/K-9 JCT TO K-99/US-36 JCT IN MS CO	MILOV 8.06 MI	1,635,602.60	02/16/2022 03/08/2022	05/17/23 06/30/23	100.00 100.00	Wamego Const 30
U024	052 LV	KA-6564-01	GUNTER CONST CO 522116161	E US-24/4TH ST & US-24/STAR DR IN TONGANOXIE IN LV CO.	PEDBI 0.00 MI	245,877.27	11/16/2022 12/06/2022	05/15/23 07/28/23	74.60 74.60	Bonner Springs Const 63
U075	043 JA	KA-6566-01 ACNHP	BETTIS ASPHALT & CONST INC 522072131	E W 5TH ST IN HOLTON N TO BR CO LI IN JA CO	MILOV 13.36 MI	3,631,350.93	07/20/2022 08/08/2022	(06/01/23) (08/14/23)	105.00 105.00	Horton Const 80
U075	007 BR	KA-6567-01 ACNHP	BETTIS ASPHALT & CONST INC 522072101	E FR JA CO LI N TO .25 MI S OF 260TH RD IN BR CO	MILOV 14.30 MI	5,632,693.17	07/20/2022 08/08/2022	05/12/23 (08/08/23)	105.00 105.00	Horton Const 80
K016	075 PT	KA-6568-01	BETTIS ASPHALT & CONST INC 522076151	E FR JCT K-63 E TO JA CO LI IN JA CO	MILOV 2.05 MI	385,807.12	07/20/2022 08/08/2022	(08/14/23) (09/06/23)	80.00 80.00	Horton Const 40
K079	043 JA	KA-6569-01	BETTIS ASPHALT & CONST INC 522076101	E FR SCL CIRCLEVILLE S TO JCT K-16 IN JA CO	MILOV 3.60 MI	609,232.89	07/20/2022 08/08/2022	(07/10/23) (08/16/23)	80.00 80.00	Horton Const 40
K016	043 JA	KA-6570-01 ACSTP	BETTIS ASPHALT & CONST INC 522072141	E FR PT CO LI E TO JCT US-75 IN JA CO	MILOV 15.70 MI	2,535,976.35	07/20/2022 08/08/2022	(07/03/23) (09/05/23)	80.00 80.00	Horton Const 40
K020	007 BR	KA-6571-01 ACSTP	BETTIS ASPHALT & CONST INC 522072121	E FR JCT US-75 E TO WCL HORTON IN BR CO	MILOV 10.30 MI	1,678,802.06	07/20/2022 08/08/2022	(05/15/23) (07/31/23)	120.00 120.00	Horton Const 25
K031	070 OS	KA-6585-01 ACSTP	KILLOUGH CONST INC 522082131	E FR LY/OS CL E TO SIDEWALK RIGHT BEFORE DACOTAH ST IN BURLINGAI IN OS CO	MILOV 5.89 MI	1,445,825.81	08/17/2022 09/02/2022	08/16/23 09/18/23	78.26 78.26	Emporia Const 23
K004	099 WB	KA-6586-01 ACSTP	SHILLING CONST CO INC 522082161	E JCT K-177 E TO WCL ESKRIDGE IN WB CO	MILOV 23.76 MI	3,568,519.95	08/17/2022 09/02/2022	06/13/23 08/09/23	102.50 102.50	Wamego Const 40
U036	022 DP	KA-6588-01 ACNHP	HERZOG CONTRACTING CORP 522082101	E FR 0.5 MI W OF 165TH RD INTERCHANGE E TO MISSOURI RIVER BRIDGE: DP CO	MILOV 4.00 MI	7,549,734.30	08/17/2022 09/02/2022	(05/06/24) (07/05/24)	0.00	Horton Const 35
K016	044 JF	KA-6643-01	DUSTROL INC 522076121	E KA 6644-01 - FR JA/JF CO LI TO S JCT OF K-16/K-4.   KA 6645-01 - FR N JCT OF K-16/K-4 TO N JCT OF K-16/US-59	SU 16.00 MI	2,382,660.01	07/20/2022 08/08/2022	08/21/23 10/04/23	112.00 112.00	Bonner Springs Const 25

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K010	046 JO	KA-6651-02 NHPP	CLARKSON CONST CO 523032141	E K-10 OVER KILL CREEK EB LOC 5.12 MI E OF THE DG/JO CO LN IN JO CO.	GRBRS0.04 MI	3,831,366.87	03/22/2023 04/05/2023	06/27/23 (06/15/24)	0.00 0.00	Olathe Const 0
081 KA 61	081 RL	KA-6677-01	SHILLING CONST CO INC 522086121	E KA 6678-01 - FR RL/CO CO LI E TO W JCT US-77/SU-24 IN RL CO   KA 6679-01 - FR S JCT K-82/US-77 N TO W JCT US-77/SU-24 IN RL CO	MILOV 23.00 MI	5,412,787.52	08/17/2022 09/02/2022	07/31/23 12/12/23	123.08 123.08	Wamego Const 65
K009	106 STATE WIDE	KA-6680-01	DUSTROL INC 522086141	E FR NM CO LI E TO JCT US-75 IN JA CO   FR K-63 TO JA CO LI IN JA CO	SURCY 17.30 MI	2,289,515.57	08/17/2022 09/02/2022	(06/01/23) (08/25/23)	0.00	Horton Const 25
K005	106 STATE WIDE	KA-6683-01	SUPERIOR BOWEN ASPH CO LLC 522086151	E KA 6684-01 - FR WY/LV CO LI TO JCT US-73 IN LV CO   KA 6685-01 - FR JCT OF I-435 TO WY/LV CO LI IN WY CO.	MILOV 10.40 MI	2,972,328.45	08/17/2022 09/08/2022	05/22/23 (09/08/23)	98.75 98.75	Bonner Springs Const 80
U059	023 DG	KA-6692-01	BETTIS ASPHALT & CONST INC 522096121	E 0.14 MI N OF RD 1100 N TO OPP SIDE K10 WB RAMPS BOTH NB AND SB   I APPOX 5432 FT N OF N 600 RD BR N 3150 FT	MILOV 1.97 MI	1,567,755.18	09/21/2022 10/12/2022	(05/01/23) (11/15/23)	0.00	Topeka Const 30
106 KA 61	106 STATE WIDE	KA-6700-01	SHILLING CONST CO INC 522096131	E FR JCT US-24 TO RL/PT CO LI IN RL CO   FR RL/PT CO LI TO JCT K-16 IN P CO	MILOV 14.62 MI	4,126,983.72	09/21/2022 10/12/2022	(08/07/23) (10/13/23)	0.00	Wamego Const 48
I470	089 SN	KA-6733-01 ACNHP	BETTIS ASPHALT & CONST INC 523032161	E I-470; BR# (056) WB AND (057) EB, BR# (062) WB AND (063)EB, BR# (184) EB AND (185) WB AND BR# (172) EB IN SN CO. TIED TO KA 6739-01.	BRRPR MI	1,613,732.75	03/22/2023 04/05/2023	07/10/23 10/31/23	100.00 95.00	Emporia Const 80
U075	070 OS	KA-6736-01	WILDCAT CONST CO INC & SUBS 523056131	E US-75; BR(082), 0.64 MI N OF CF CO LI. BR(083), 1 MI N OF CF CO LI. BR(084), 2.14 MI N OF CF CO LI. BR(086), 3.02 MI N OF CF CO LI IN OS CO.	BRRPR MI	937,415.50	05/24/2023 06/08/2023	(03/01/24) (10/20/24)	0.00	Emporia Const 145
U075	089 SN	KA-6739-01	BETTIS ASPHALT & CONST INC 523036131	E US-75/I-470; BR#196 OVER SW 10TH ST IN SN CO. LGTH 0.01 MI. TIED TO I 6733-01.	BRRPR MI	117,768.65	03/22/2023 04/05/2023	07/10/23 10/18/23	100.00 100.00	Emporia Const 80
I035	105 WY	KA-6801-01 NHPP	SUPERIOR BOWEN ASPH CO LLC 522122171	E N OF LAMAR AVE BRG N TO KS/MO STATE LI IN WY CO.	MILOV 3.45 MI	10,894,953.20	12/14/2022 01/19/2023	04/03/23 11/02/23	102.61 100.87	Olathe Const 115
K007	046 JO	KA-6923-01 ACNHP	PCI ROADS, LLC 523112161	E MI N OF JCT K-7/K-10 IN JO CO. LGTH 0.05 MI.	BRRPR MI	987,232.25	11/15/2023 11/30/2023	(04/15/24) (08/30/24)	0.00	Olathe Const 80
U050	056 LY	KA-6929-01	PCI ROADS, LLC 523116141	E OLD US 50; BR#131. 1.11 MI E OF EXIT 141 ON I-35 IN LY CO. LGTH 0.088.	BRRPR MI	133,046.70	11/15/2023 11/30/2023	(04/02/24) (04/30/24)	0.00	Emporia Const 30

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K010	023 DG	KA-6977-01	KINGS CONST CO INC 523086131	E SLOPES AT INTERSECTION OF PEACH ORCHARD RD (1900 RD) AND K-10 DG CO	SLIDE 0.10 MI	1,999,379.65	08/23/2023 09/11/2023	10/23/23 (07/12/24)	16.88 15.00	Topeka Const 160
170	106 STATE WIDE	KA-6988-01	VANCE BROTHERS INC SUBS 523076141	E JCT K-99 TO LY/OS CO LI IN LY CO   FR LY/OS CO LI E TO SCL OF OSAGE CITY IN OS CO.	SEAL 21.75 MI	1,088,973.36	07/19/2023 08/08/2023	(07/08/24) (10/15/24)	0.00	Emporia Const 25
K099	056 LY	KA-6991-01	VANCE BROTHERS INC SUBS 523076131	E JCT K-170 N TO JCT US-56 IN LY CO.	SEAL 8.86 MI	434,222.72	07/19/2023 08/08/2023	(07/08/24) (10/15/24)	0.00	Emporia Const 25
K009	003 AT	KA-7006-01 ACSTP	BETTIS ASPHALT & CONST INC 523112101	E FR EJCT US-159 E TO JCT US-73 IN AT CO	MILOV 4.91 MI	798,426.71	11/15/2023 11/30/2023		0.00	Horton Const 15
K009	058 MS	KA-7038-01 ACSTP	HALL BROTHERS INC 523092161	E FR K-9/K-99 JCT E 4.47 MI TO K-9/K-87 JCT IN MS CO	MILOV 4.47 MI	1,175,416.00	09/20/2023 10/06/2023		0.00	Wamego Const 20
K016	044 JF	KA-7042-01 ACSTP	BETTIS ASPHALT & CONST INC 523082121	E FR US 59/K 16 JCT TO K 16/K 92 JCT IN JF CO	MILOV 5.92 MI	1,876,751.08	08/23/2023 09/11/2023	(07/22/24) (09/13/24)	0.00	Bonner Springs Const 30
K018	081 RL	KA-7043-01	SHILLING CONST CO INC 523106141	E FR K-18/K-177 JCT E 8.909 MI TO RL/WB CL IN RL CO	MILOV 8.91 MI	2,086,637.30	10/18/2023 11/13/2023	(06/03/24) (08/15/24)	0.00	Wamego Const 40
K246	007 BR	KA-7045-01	HALL BROTHERS INC 523116101	E FR JCT US-75 E TO WCL OF MORRILL IN BR CO	MILOV 5.60 MI	1,335,003.45	11/15/2023 11/29/2023		0.00	Horton Const 15
058 KA 71	058 MS	KA-7055-01	HALL BROTHERS INC 523116151	E FR W K-9/US-77 JCT E TO MARYSVILLE SCL.   FR WS/MS CO LI E 3.183 MI TO W K-9/US-77 JCT.   FR WS/MS CO LI E 6.724 MI.	PATCH 26.51 MI	1,298,120.00	11/15/2023 11/29/2023		0.00	Wamego Const 0
K009	003 AT	KA-7057-01 ACSTP	DUSTROL INC 523112121	E K-9 FR JA/AT COL, E TO W JCT US-159 IN AT CO	SURCY 2.10 MI	312,769.82	11/15/2023 12/04/2023		0.00	Horton Const 30
K018	099 WB	KA-7088-01 ACSTP	SHILLING CONST CO INC 523102161	E FR RL/WB CL E 5.153 MI TO K-99/K-18 JCT IN WB CO	MILOV 5.15 MI	1,215,057.70	10/18/2023 11/13/2023	(06/03/24) (08/15/24)	0.00	Wamego Const 40
K214	043 JA	KA-7099-01	VANCE BROTHERS INC SUBS 523086141	E FR S JCT US-75 N TO N JCT US-75 IN JA CO	CONVT 1.97 MI	101,564.47	08/23/2023 09/11/2023		0.00	Horton Const 10

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K092	052 LV	KA-7100-01	J M FAHEY CONST CO 523106121 E FR JF/LV CL TO 15TH STREET IN LV CO	1.5OL	14.00 MI	3,869,854.00	10/18/2023 11/20/2023			Bonner Springs Const 0.00 60
K238	022 DP	KA-7101-01	HERZOG CONTRACTING CORP 523086121 E FR US-36/K-238 JCT N TO KS/NE ST LN IN DP CO	MILOV	1.43 MI	582,608.70	08/23/2023 09/11/2023			Horton Const 0.00 15
U024	075 PT	KA-7102-01	VANCE BROTHERS INC SUBS 523106131 E FR 3.6 MI E OF RL/PT CO LI E TO 12.77 MI E OF RL/PT CO LI	SEAL	9.17 MI	493,439.89	10/18/2023 11/13/2023			Wamego Const 0.00 15
106 KA 7	106 STATE WIDE	KA-7109-01	VANCE BROTHERS INC SUBS 523096131 E FR WCL HIAWATHA E TO BR/DP CO.LI   FR SCL HIAWATHA N TO NCL HIAWATHA IN BR CO   FR BR/DP CO LI E TO ECL TROY AND FR NCL OF	CONVT	33.68 MI	1,792,246.60	09/20/2023 10/06/2023			Horton Const 0.00 25
K004	089 SN	KA-7115-01	BETTIS ASPHALT & CONST INC 523126151 E FR N EWS SE 2ND ST BR TO S EWS KANSAS RVR BR IN SN CO.	PATCH	1.85 MI	893,485.00	12/13/2023 01/05/2024			Topeka Const 4.52
K062	043 JA	KA-7116-01	BETTIS ASPHALT & CONST INC 523112171 E FR JCT K-16 N TO JA/NM CO LI IN JA CO	MILOV	7.31 MI	1,114,533.50	11/15/2023 11/30/2023			Horton Const 0.00 25
K062	066 NM	KA-7117-01	BETTIS ASPHALT & CONST INC 523112181 E FR JA/NM COL N TO JCT K-9 IN NM CO	MILOV	6.05 MI	889,325.87	11/15/2023 11/30/2023			Horton Const 0.00 25
K009	043 JA	KA-7118-01	DUSTROL INC 523112131 E FR JCT US-75, E TO JA/AT CO LI IN JA CO	SURCY	9.75 MI	1,431,879.08	11/15/2023 12/04/2023			Horton Const 0.00 30
K007	022 DP	KA-7119-01	BETTIS ASPHALT & CONST INC 523122121 E FR AT/DP COL N TO NE ST LI IN DP CO.	MILOV	28.37 MI	4,827,271.23	12/13/2023 01/05/2024			Horton Const 0.00 65
K007	003 AT	KA-7132-01	BETTIS ASPHALT & CONST INC 523122101 E FR NCL ATCHISON N TO AT/DP COL IN AT CO.	MILOV	5.06 MI	825,457.93	12/13/2023 01/05/2024			Horton Const 0.00 65
I035	056 LY	KA-7142-01	ROADSAFE TRAF SYSTEMS INC 523082131 E FR 500' E OF KTA TOLL PLAZA TO I-35/US-50 JCT IN LY CO	PAVMK	5.69 MI	370,537.54	08/23/2023 09/20/2023	(04/01/24) (07/05/24)		Emporia Const 0.00 20
U056	106 STATE WIDE	KA-7146-01	BETTIS ASPHALT & CONST INC 523116161 E KA-7149-01 - FR BALDWIN CITY E TO JO/DG CL IN DG CO   KA 7148-01 - FR DG/JO CL E TO WCL GARDNER IN JO CO.	2.0OL	14.56 MI	6,911,545.81	11/15/2023 11/30/2023			Olathe Const 0.00 130

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U069	046 JO	KA-7161-01	SUPERIOR BOWEN ASPH CO LLC 523116131 E FR 52ND ST TO S OF US-56 INTERCHANGE IN JO CO	1.5OL	1.71 MI	1,358,849.61	11/15/2023 11/30/2023		0.00	Olathe Const 30
I435	105 WY	KA-7194-01 NHPP	IDEKER INCORP 523122201 E FR MM16.0 TO N END OF MO RIVER BR IN WY CO	MILOV	4.66 MI	2,449,037.07	12/13/2023 01/19/2024		0.00	Bonner Springs Const 20
70	106 STATE WIDE	KA-7195-01	BETTIS ASPHALT & CONST INC 523126161 E KA 7196-01. FR 2067 FT E OF K-30 TO SN/WB CL IN WB CO   KA 7197-01. FF SN/WB CL TO 1715 FT W OF VALENCIA RD IN SN CO.	MILOV	8.29 MI	4,929,314.35	12/13/2023 01/05/2024		0.00	Topeka Const 70
U075	089 SN	KA-7213-01	BETTIS ASPHALT & CONST INC 523126131 E 160' N OF SW 49TH ST TO JCT I-470 IN SN CO	BRRPR	0.95 MI	659,641.00	12/13/2023 01/05/2024		4.52	Topeka Const
U075	089 SN	KA-7214-01	BETTIS ASPHALT & CONST INC 523126141 E FR N EWS KANSAS RVR BR TO END OF PCCP IN SN CO	BRRPR	5.31 MI	3,076,763.90	12/13/2023 01/05/2024		4.52	Topeka Const
U169	106 STATE WIDE	KA-7235-01	BETTIS ASPHALT & CONST INC 523116171 E KA-7234-01. FR 1.416 MI S OF MI/JO CL N TO MI/JO CL IN MI CO   KA-7147-01. MI/JO CL N TO JCT 175TH ST/US-169 IN JO CO	UBAS	6.87 MI	2,258,615.83	11/15/2023 11/30/2023		0.00	Olathe Const 40
U056	023 DG	KA-7236-01	VANCE BROTHERS INC SUBS 523116121 E FR JCT US 56/59 TO EAST FORK TAUJ CREEK BRIDGE EWS IN DG CO	SEAL	4.30 MI	255,442.76	11/15/2023 12/04/2023		0.00	Topeka Const 10
023 TE 0:	023 DG	TE-0472-02 TA	BETTIS ASPHALT & CONST INC 522102131 E ELM ST TO SANTA FE DEPOT ON HIGH ST WITHIN THE MIDLAND RR ROW BALDWIN CITY IN DG CO.	PEDBI	0.28 MI	720,230.25	10/19/2022 11/14/2022	04/04/23 (12/29/23)	75.73 75.73	Topeka Const 103
070 TE 0:	070 OS	TE-0481-01 TA	BETTIS ASPHALT & CONST INC 522102151 E VAR LOC IN OSAGE CITY IN OS CO.	PEDBI	1.75 MI	1,893,139.60	10/19/2022 11/03/2022	05/05/23 (10/15/23)	101.53 100.00	Emporia Const 131
023 TE 0:	023 DG	TE-0496-01 TA	KILLOUGH CONST INC 523092131 E VAR LOC IN BALDWIN CITY, IN DG CO.	PEDBI	1.02 MI	674,955.08	09/20/2023 10/16/2023	(01/22/24) (06/15/24)	0.00	Topeka Const 80
023 TE 0:	023 DG	TE-0500-01 TA	JULIUS KAAZ CONSTR CO INC 523102141 E VARIOUS LOCATIONS IN LECOMPTON IN DG CO	PEDBI	1.85 MI	1,219,680.50	10/18/2023 12/04/2023	(02/12/24) (08/01/24)	0.00	Topeka Const 105
075 TE 0:	075 PT	TE-0501-01 TA	EBERT CONST CO INC & SUBS 522054131 E GREEN VALLEY RD FR US-24 TO EAGLES LNDNG IN PT CO. LGTH IS 0.862 MI.	GRBR	MI	1,003,084.45	05/18/2022 06/23/2022	05/30/23 12/18/23	100.00 92.17	Wamego Const 115

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 1

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
089 TE 01	089 SN	TE-0505-03 TA	KANSAS HEAVY CONST LLC 523052181 E	TYLER ST FR PARAMORE ST TO LYMAN RD AND WADDELL ST FR TYLER ST TO SOLDIER CR	PEDBI 0.90 MI	427,147.50	05/24/2023 06/19/2023	09/05/23 (12/30/23)	36.00 36.00	Topeka Const 50
089 C 50	089 SN	C-5033-01 HSIP	J WARREN CO INC 523094151 E	TOPEKA BLVD AT 57TH, UNIVERSITY & GARY ORMSBY DRIVE IN SHAWNEE COUNTY.	TRSGN 0.00 MI	1,759,278.50	09/20/2023 10/06/2023		0.00	Topeka Const 95
052 C 51	052 LV	C-5144-01 STP	EBERT CONST CO INC & SUBS 523034131 E	GRADING, BRIDGE AND SURFACING. BRIDGE REPLACEMENT 2.9 MI W OF FAIRMOUNT IN LV CO.	GRBRS 0.06 MI	1,523,562.89	03/22/2023 04/18/2023	05/15/23 10/09/23	100.00 100.00	Bonner Springs Const 100
056 C 51	056 LY	C-5145-01 STP	KING CONST CO INC AND SUBS 523024131 E	3.5 MI S & 3.0 MI E OF AMERICUS OVER TROUBLESOME CREEK.	GRBRS 0.07 MI	797,974.00	02/15/2023 03/08/2023	11/27/23 (08/30/24)	25.00 19.00	Emporia Const 100
070 C 51	070 OS	C-5146-01 STP	KING CONST CO INC AND SUBS 523094131 E	0.5 MI S AND 4.0 MI E OF VASSAR OVER 110 MI CR IN OS CO.	GRBRS 0.21 MI	1,268,365.80	09/20/2023 10/06/2023	(04/15/24) (11/20/24)	0.00	Emporia Const 120
105 U 24	105 WY	U-2436-01 STP	PYRAMID CONTRACTORS INC & PYRAMID PROF 523102171 E	THORN DR S OF OLD KS AVE OVER DAVIS CR IN KANSAS CITY IN WY CO.	GRBRS 0.10 MI	1,426,193.45	10/18/2023 11/20/2023		0.00	Bonner Springs Const 105
046 N 06	046 JO	N-0697-01 STP	MILES EXCAVATING INC 522072151 E	W 47TH AVE FR W OF MISSION RD TO (US-169) RAINBOW BLVD IN WESTWOOD	GRSU 0.49 MI	2,437,259.51	07/20/2022 08/22/2022	02/27/23 11/17/23	100.00 100.00	Olathe Const 170
105 N 07	105 WY	N-0728-01 STP	MCANANY CONST INC 523092151 E	EDWARDSVILLE: 98TH ST FR KANSAS AVE TO NCL	GRSU 1.48 MI	5,624,162.30	09/20/2023 10/16/2023	(02/05/24) (12/13/24)	0.00 0.00	Bonner Springs Const 0

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U077	031 GE	KA-2367-05 STP	EBERT CONST CO INC & SUBS 521102242 E	US-77: FR 0.3 MI S OF US-77/OLD MILFORD RD, N TO THE N JCT OF US-77/K-57 JCT IN GE CO.	GRSU 1.14 MI	10,846,509.44	10/20/2021 11/10/2021	03/15/22 10/05/23	106.79	Junction City Const
K177	064 MR	KA-2368-01 STP	WILDCAT CONST CO INC & SUBS 521072272 E	K-177: FR 5 MI N OF JCT K177/US56, N TO MR/GE CO LI IN MR CO.	GRBRS 9.18 MI	27,140,376.49	07/21/2021 08/16/2021	10/05/21 (05/17/24)	89.86	Marion Const
K177	031 GE	KA-2369-01 STP	WILDCAT CONST CO INC & SUBS 521072282 E	K-177: FR MR/GE CO LI N TO I70/K177 JCT IN GE CO.	GRBRS 13.44 MI	29,280,301.27	07/21/2021 08/16/2021	03/14/22 (05/17/24)	89.86	Marion Const
U036	101 WS	KA-3244-01 NHPP	SMOKY HILL LLC 521102272 E	US-36: FR W CL OF WASHINGTON, E TO E CL OF WASHINGTON, IN WS CC	GRSU 0.78 MI	4,234,300.36	10/20/2021 11/09/2021	07/13/22 11/28/23	107.11 100.89	Junction City Const 225
K156	027 EW	KA-3939-01 NHPP	KING CONST CO INC AND SUBS 523022262 E	K-156: BR#026 (OAK CREEK) LOC 1.13 MI NE OF K-140.	GRBRS 0.08 MI	2,010,555.60	02/15/2023 03/08/2023	(04/01/24) (10/25/24)	7.14 2.14	Salina Const 140
K004	064 MR	KA-3944-01 BRF	KING CONST CO INC AND SUBS 523102282 E	BR # 013 OVER LEVEL CR 0.96 MI N OF K-149 ON K-4 IN MR CO	GRBRS 0.09 MI	1,481,339.61	10/18/2023 11/13/2023	01/29/24 (08/16/24)	0.69 0.00	Marion Const 145
US40B	031 GE	KA-3952-01 STP	KING CONST CO INC AND SUBS 522032242 E	US-40B: BR#035 (UP RR & MONROE ST) LOC 0.23 MI E OF US-77B IN GE C	GRBRS 0.30 MI	17,330,095.47	03/16/2022 04/09/2022	07/19/22 (05/31/24)	78.87	Junction City Const
K015	101 WS	KA-3959-01 STP	KING CONST CO INC AND SUBS 522012252 E	K-15: BR #023 (ASH CREEK) LOC 4.8 MI N OF K-9	GRBRS 0.12 MI	2,912,367.49	01/19/2022 02/06/2022	10/12/22 01/02/24	100.00 100.00	Junction City Const 201
	106 STATE WIDE	KA-4745-01 HSIP	CC & I ENGR INC / DBA COMPASS CONSULT 521022262 E	U-150, K-215, K-15, K-256, K-168: K-150 in MN CO. K-150 in MN and MP CO. US-56 & US-56B IN DK CO. US-77 IN MN AND DK CO	SG 128.99 MI	385,106.80	02/19/2021 03/18/2021	09/13/21 01/26/24	100.00 100.00	Salina Const 80
K156	027 EW	KA-5415-01 ACNHP	APAC-KS INC SHEARS DIV 522062272 E	INTERSECTION OF K-156 AND E 15TH ST (K-140) IN THE CITY OF ELLSWORTH IN EW CO.	GRSU 0.32 MI	782,445.20	06/15/2022 07/25/2022	05/22/23 10/19/23	151.11 151.11	Salina Const 45
K156	027 EW	KA-5553-01	VENTURE CORP 522026232 E	K-156 AT K-14 INTER IMPR	GRSU 0.50 MI	1,337,145.50	02/16/2022 03/08/2022	04/17/23 08/15/23	97.14 97.14	Salina Const 70
K	045 JW	KA-5631-01	MISSION CONST CO INC 520056212 E	FR US36 JCT N TO NE ST LI	CRRPR 15.22 MI	60,960.84	05/20/2020 06/30/2020	(09/28/20)	0.00 0.00	Concordia Const 10

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	085 SA	KA-5680-01 NHPP	APAC-KS INC SHEARS DIV 521062242 E FR 0.5 MI S OF K140 TO 1.25 MI N OF K140	BRRPR	0.00 MI	1,258,148.05	06/16/2021 07/07/2021	02/21/22 08/09/23	100.00 70.20	Salina Const 245
K004	064 MR	KA-5984-01 ACSTP	EBERT CONST CO INC & SUBS 522052272 E K-4: FR 5TH ST TO GRAND ST IN THE CITY OF WHITE CITY IN MR CO.	GRSU	0.18 MI	1,028,181.64	05/18/2022 06/23/2022	01/17/23 07/12/23	96.59 96.59	Marion Const 88
U40B	031 GE	KA-5996-01 ACSTP	WILDCAT CONST CO INC & SUBS 523052262 E US-40B AND WASHINGTON ST RND BT IN JUNCTION CITY	GRSU	0.17 MI	693,186.80	05/24/2023 06/19/2023	(04/29/24) (02/03/25)		Junction City Const
U081	072 OT	KA-6057-01 ACNHP	APAC-KS INC SHEARS DIV 522122272 E NB FR 9.6 MI N OF SA/OT CO LI N TO 18.5 MI N AND SB FR 9.6 MI N OF SA/OT CO LI N TO 12.009 MI N IN OT CO.	MILOV	11.31 MI	10,680,285.81	12/14/2022 01/11/2023	05/31/23 11/14/23	107.32 107.32	Salina Const 82
I070	031 GE	KA-6062-01 ACNHP	WILDCAT CONST CO INC & SUBS 523052272 E FR 1 MI E OF JCT US-77/I-70 E TO ECL OF GRANDVIEW PLAZA IN GE CO	GRSU	4.41 MI	30,045,386.35	05/24/2023 06/19/2023	07/10/23 (11/14/25)	0.00 0.00	Junction City Const 0
I135	059 MP	KA-6063-01 ACNHP	KOSS CONST CO 522052242 E HV/MP CO LI N 6.288 MI IN MP CO	PAVRC	6.29 MI	19,810,227.99	05/18/2022 06/07/2022	10/03/22 (08/30/24)		Marion Const 90.07
135	085 SA	KA-6064-01 ACNHP	APAC-KS INC SHEARS DIV 521062252 E I-135 FR MP/SA CO LI (RP 76.96) N TO N SIDE OF I-70/I-135 JCT (RP 96.26)	MILOV	19.30 MI	20,602,268.81	06/16/2021 07/07/2021	02/21/22 08/09/23	100.00 100.00	Salina Const 245
I070	031 GE	KA-6083-01 ACNHP	KING CONST CO INC AND SUBS 522042242 E BR#026 OVER I-70 LOC 7.69 MI NE OF K-57 IN GE CO.	GRBRS	0.02 MI	1,203,364.80	04/20/2022 05/06/2022	(07/24/24) (01/24/25)	0.00	Junction City Const 115
K015	014 CY	KA-6129-01 STP	WILDCAT CONST CO INC & SUBS 522042232 E K-15; BR #030 OVER REPUBLICAN RIVER, LOC 9.41 MI N OF K-82 JCT IN C CO. LGTH 0.232 MI.	BRRPR	MI	1,712,225.05	04/20/2022 05/06/2022	06/05/23 (02/24/24)	75.14 75.14	Junction City Const 185
U050	009 CS	KA-6164-01 ACNHP	VOGTS-PARGA CONST LLC 521102212 E FR 133 FT W OF THE W STRONG CITY CL E TO 600 FT E OF THE E STRON CITY CL	CONC	0.67 MI	1,974,172.44	10/20/2021 11/29/2021	07/25/22 05/23/23	117.78 117.78	Marion Const 90
K014	027 EW	KA-6288-01 ACSTP	APAC-KS INC SHEARS DIV 521102232 E RC/EW CO LI N TO S CL OF ELLSWORTH	MILOV	14.95 MI	3,319,307.63	10/20/2021 11/09/2021	05/01/23 07/27/23	105.00 105.00	Salina Const 40
K061	059 MP	KA-6544-01 HSIP	CILLESSEN AND SONS INC 522052262 E MP/RN CO LI N 14.366 MI TO END OF CONCRETE PVMT IN MP CO	PAVMK	14.37 MI	1,031,096.20	05/18/2022 06/07/2022	05/01/23 07/17/23	186.67 186.67	Marion Const 30

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U036	045 JW	KA-6572-01 ACNHP	APAC-KS INC SHEARS DIV 522072232 E FR SM/JW CO LI E TO W K128/US36 JCT IN JW CO	MILOV	8.56 MI	3,279,366.37	07/20/2022 08/10/2022	08/14/23 10/23/23	117.14 117.14	Concordia Const 35
K112	045 JW	KA-6573-01	APAC-KS INC SHEARS DIV 522076232 E FR US36/K112 JCT N TO ESBON SCL IN JW CO	O-LAY	2.48 MI	653,470.00	07/20/2022 08/10/2022	08/14/23 10/23/23	117.14 117.14	Concordia Const 35
U056	059 MP	KA-6574-01 ACNHP	PEARSON CONSTR LLC 522072242 E FR 50' E OF RC/MP CO LI E TO 115' W OF K-153 JCT IN MP CO	MILOV	13.16 MI	4,908,751.42	07/20/2022 08/08/2022	06/08/23 09/21/23	100.00 100.00	Marion Const 50
U081	072 OT	KA-6575-01 ACNHP	APAC-KS INC SHEARS DIV 522072252 E FR 0.7 MI N OF K-106 N TO OT/CD CO LI IN OT CO	MILOV	12.49 MI	5,435,807.04	07/20/2022 08/10/2022	05/22/23 08/14/23	122.50 122.50	Salina Const 40
U036	045 JW	KA-6587-01 ACNHP	HALL BROTHERS INC 522082232 E FR MANKATO ECL E TO 4.632 MI E OF US-36/K-14N JCT IN JW CO	MILOV	8.92 MI	3,068,396.53	08/17/2022 09/02/2022	09/18/23 11/20/23	100.00 97.50	Concordia Const 40
K199	079 RP	KA-6590-01	HALL BROTHERS INC 522086272 E FR COURTLAND NCL N TO K-199/US-36 JCT IN RP CO	MILOV	0.83 MI	257,329.50	08/17/2022 09/02/2022	09/18/23 11/20/23	100.00 97.50	Concordia Const 40
U077	057 MN	KA-6593-01 ACNHP	BETTIS ASPHALT & CONST INC 522082242 E FR BU/MN CO LI N TO CONC PVMT ON S SIDE OF US-50 IN FLORENCE IN CO	MILOV	11.67 MI	2,920,987.87	08/17/2022 09/02/2022	09/25/23 11/18/23	97.14 97.14	Marion Const 35
K014	062 MC	KA-6613-01 ACSTP	APAC-KS INC SHEARS DIV 522092252 E FR MC/LC CL N TO Beloit SCL AND K-14/US-24 JCT N TO JW/MC CO LI IN M CO	MILOV	24.57 MI	5,324,901.23	09/21/2022 10/12/2022	10/03/23 (10/01/24)	48.42 46.32	Concordia Const 95
K014	045 JW	KA-6614-01 ACSTP	APAC-KS INC SHEARS DIV 522092242 E FR JW/MC CL N TO US-36/K-14 JCT IN JW CO	MILOV	15.27 MI	3,563,562.12	09/21/2022 10/12/2022	10/03/23 (10/01/24)	48.42 46.32	Concordia Const 95
106 KA 6	106 STATE WIDE	KA-6703-01	APAC-KS INC SHEARS DIV 522096252 E K14/K284 JCT TO BARNARD WCL IN LC CO   JCT I-170 N TO EW/LC CO LI II EW CO   EW/LC CO LI TO LC/MC CO LI IN LI CO	MILOV	32.02 MI	6,826,172.39	09/21/2022 10/12/2022	(04/15/24) (08/02/24)	0.00	Salina Const 50
1135	059 MP	KA-6752-01	WILDCAT CONST CO INC & SUBS 523086292 E 7 (032) (SB) & BR NO 135-59 61.28 (033) (NB) IN MP CO. LGTH 0.23 MI.	BR-OL	MI	918,781.50	08/23/2023 09/11/2023	(07/08/24) (07/26/24)	0.00	Marion Const 85
U036	101 WS	KA-6779-01	PCI ROADS, LLC 523066282 E 5(043) OVER CAMP CREEK AND BR NO 36-101-270.12(045) OVER MILL CREEK IN WS CO. LGTH 0.002.	BRRPR	MI	728,197.96	06/21/2023 07/12/2023	(07/15/24) (01/03/25)	0.00	Junction City Const 90

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I070	106	KA-6806-01	BETTIS ASPHALT & CONST INC	SU	MI	5,720,316.86	12/14/2022	05/16/23	93.13	Salina Const
	STATE WIDE		522126282 E	HOST I-70; KA 6807-01, BR 002 AND 003 IN LC CO. LGTH 0.234 MI. KA 6809-01, BR 044, 045, 053 AND 054 IN SA CO. LGTH 0.616 MI. KA 6810-01,			01/11/2023	(05/31/24)	93.13	160
K014	053	KA-6854-01	MULTICON INC	PEDBI	0.00	MI	175,162.00	06/21/2023		Salina Const
	LC		523066262 E	CITY OF LINCOLN IN LC CO.			07/05/2023	(05/31/24)	0.00	55
K057	031	KA-6873-01	PAVEMENT PRO'S LLC	CRRPR	2.10	MI	56,891.68	01/18/2023	(05/01/23)	Junction City Const
	GE		523016242 E	NB AND SB FR NCL JUNCTION CITY TO US-77/K-57/K-244 JCT IN GE CO			02/01/2023	(05/29/23)	0.00	15
I070	085	KA-6893-01	PHILLIPS SOUTHERN ELECT CO INC	LT	0.00	MI	89,217.00	05/24/2023	01/16/24	Junction City Const
	SA		523056262 E	I-70: REPLACE HIGH MAST LIGHT TOWERS AT WB SOLOMON REST AREA EXIT RAMP IN SA CO.			06/08/2023	(02/20/24)	0.00	15
K028	106	KA-7056-01	HEFT AND SONS LLC	CONVT	22.92	MI	818,311.00	09/20/2023	(06/03/24)	Concordia Const
	STATE WIDE		523096252 E	KA 6999-01; FR K28/K148 JCT E TO JW/CD CL IN JW CO   KA 6993-01; FR JW/CD CL E TO K9/K28 JCT IN CD CO			10/19/2023	(06/28/24)	0.00	20
K004	106	KA-7069-01	SHILLING CONST CO INC	MILOV	21.19	MI	3,306,212.55	12/13/2023		Junction City Const
	STATE WIDE		523126232 E	FR SA/DK CL TO K4/K43 JCT IN DK CO.   FR SCL GYPSUM TO SA/DK CL IN SA CO			01/05/2024		0.00	65
045 KA 7	045	KA-7072-01	APAC-KS INC SHEARS DIV	1.5OL	22.43	MI	4,941,597.27	10/18/2023	(08/12/24)	Concordia Const
	JW	ACSTP	523102272 E	FR WCL MANKATO W TO K128 SB JCT IN JW CO   FR US 36 JCT N TO NEBRASKA ST LI IN JW CO			11/13/2023	(10/11/24)	0.00	60
K015	057	KA-7082-01	SHILLING CONST CO INC	1.5OL	17.04	MI	3,733,007.70	12/13/2023		Marion Const
	MN		523126212 E	FR US 56 JCT N TO MN/DK CL IN MN CO.			01/05/2024		0.00	55
K009	062	KA-7083-01	SHILLING CONST CO INC	MILOV	9.34	MI	2,424,384.20	10/18/2023	(04/29/24)	Concordia Const
	MC		523106212 E	FR K9/US24 JCT E TO MC/CD CL IN MC CO			11/13/2023	(08/01/24)	0.00	85
K156	027	KA-7103-01	APAC-KS INC SHEARS DIV	MILOV	10.70	MI	3,644,938.47	08/23/2023	(08/26/24)	Salina Const
	EW	ACNHP	523082232 E	FR NCL ELLSWORTH TO THE I-70 JCT, INCLUDES THE I-70 RAMPS IN EW			09/11/2023	(11/15/24)	0.00	50
031 KA 7	031	KA-7123-01	SHILLING CONST CO INC	MILOV	2.68	MI	2,067,478.15	09/20/2023	(03/18/24)	Junction City Const
	GE		523096242 E	FR 1,250 FT E OF S US-77/K-57 JCT TO JUNCTION CITY NCL   FR 740 FT S 1,760 FT N OF US-77/RUCKER RD JCT   FR 100 FT S TO 600 FT N OF			10/06/2023	(02/25/25)	0.00	75
U081	015	KA-7130-01	DUSTROL INC	SURCY	7.60	MI	1,355,517.98	12/13/2023	(07/15/24)	Concordia Const
	CD	ACNHP	523122232 E	FR 5.085 N OF OT/CD CO.L N TO 12.680 MI N OF OT/CD CL (SOUTH BOUN LANES ONLY) IN CD CO			01/16/2024		0.00	25

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 2

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
1070	021 DK	KA-7141-01	PRADO CONST LLC 523096232	E FR 2.3 MI E OF K-43/I-70 JCT. TO DK/GE CO LN IN DK CO	PATCH 6.22 MI	2,032,974.50	09/20/2023 10/16/2023	(04/01/24) (08/15/24)	0.00	Junction City Const 75
K009	015 CD	KA-7150-01 ACSTP	SHILLING CONST CO INC 523102262	E FR MC / CD CL E TO CONCORDIA WCL IN CD CO	MILOV 19.52 MI	4,079,855.70	10/18/2023 11/13/2023	(04/29/24) (08/01/24)	0.00	Concordia Const 85
057 KA 7	057 MN	KA-7164-01 ACNHP	PEARSON CONSTR LLC 523112242	E FR 1548 LF E OF MN/HV CL TO WCL FLORENCE   FR 875' N OF K-150 JCT 1 SCL LINCOLINVILLE   FR JCT US-56 TO JCT US-77 IN MN CO	2.0OL 24.70 MI	6,825,355.30	11/15/2023 11/30/2023	(07/08/24) (11/15/24)	0.00	Marion Const 95
K143	085 SA	KA-7165-01	APAC-KS INC SHEARS DIV 523116212	E FR 750 FT N OF CL I-70 N AND W TO US 81 JCT IN SA CO	1.5OL 4.72 MI	1,940,179.72	11/15/2023 12/04/2023	(10/07/24) (11/15/24)	0.00	Salina Const 30
U050	009 CS	KA-7166-01 ACNHP	PEARSON CONSTR LLC 523112232	E FR 0.9 MI E OF ECL STRONG CITY, E TO ZZ RD   FR ZZ RD E PCCP BY SAFFORDVILLE TO CS/LY CL IN CS CO	1.5OL 9.52 MI	4,088,115.88	11/15/2023 11/30/2023	(05/27/24) (07/05/24)	0.00	Marion Const 50
027 TE 0	027 EW	TE-0492-01 TA	REECE CONSTRUCTION COMPANY INC 523042242	E W SIDE OF K-14 FR GRACE LN TO SMOKY HILL RIVER BR	GRSU 0.54 MI	738,189.51	04/19/2023 05/22/2023	07/31/23 (03/29/24)	87.78 86.67	Salina Const 90
057 C 50	057 MN	C-5069-01 HSIP	BRUCE DAVIS CONST LLC 522104232	E 190TH ST AND NIGHTHAWK RD INTERSECTION IN MARION CO	GRSU 0.27 MI	348,301.98	10/19/2022 11/22/2022	10/04/23 11/09/23	68.97 68.97	Marion Const 29
053 C 51	053 LC	C-5120-01 HSIP	ROADSAFE TRAF SYSTEMS INC 523082242	E VAR COLLECTOR ROUTES IN LC CO.	PAVMK 27.08 MI	158,791.52	08/23/2023 09/20/2023	(08/12/24) (10/11/24)	0.00	Salina Const 35
059 C 51	059 MP	C-5137-01 HSIP	EBERT CONST CO INC & SUBS 523104232	E CULVERT EXTENSIONS ON RS 304 FR NAVAJO RD TO 1 MI N OF OVERLA RD IN MP CO.	GRSU 1.99 MI	1,164,632.32	10/18/2023 11/20/2023	01/29/24 (07/05/24)	3.33 0.00	Marion Const 120
014 C 51	014 CY	C-5149-01 STP	REECE CONSTRUCTION COMPANY INC 523104212	E 5.3 MI S AND 1.0 MI E OF GREEN IN CY Co.	GRBR 0.02 MI	383,996.89	10/18/2023 11/13/2023	(08/05/24) (11/06/24)	0.00	Junction City Const 65
079 C 51	079 RP	C-5150-01 STP	KING CONST CO INC AND SUBS 523104242	E 10.0 MI S AND 2.1 MI E OF BELLEVILLE OVER RILEY CK IN RP CO.	GRBR 0.12 MI	560,912.70	10/18/2023 11/20/2023	(05/01/24) (09/17/24)	0.00	Concordia Const 95
009 U 24	009 CS	U-2403-01 TA	PRADO CONST LLC 522102232	E 5TH STREET & AROUND CS CO ELEMENTARY SCHOOL IN STRONG CITY	PEDBI 0.58 MI	790,626.08	10/19/2022 11/22/2022	03/13/23 07/28/23	100.00 45.45	Marion Const 55

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U281	084 RS	KA-2370-03 STP	SPORER LAND DEV INC 522032373 E	US-281: FR LAND RD N TO US-281/K-18 JCT AND PE FR RUSSELL TO US-281/K-18 JCT IN RS CO.	GRBRS	10.82 MI	36,979,866.70	03/16/2022 04/14/2022	05/17/22 (10/11/24)	59.46	Hays Const
K383	069 NT	KA-2371-02 STP	VENTURE CORP 522062363 E	K-383: FR E JCT OF US-36 NE TO BR #062 (PRAIRRIE DOG CREEK)	GRBRS	5.54 MI	16,034,221.43	06/15/2022 07/10/2022	03/06/23 12/20/23	87.65	Phillipsburg Const
U040	100 WA	KA-3914-01 BRF	BRIDGES INC 523042323 E	BR #004 LOC 3 MI E OF JNCTN K-27 ON US-40	GRBRS	0.10 MI	4,602,857.97	04/19/2023 05/10/2023	09/05/23 (08/18/25)	47.50 40.50	Oakley Const 200
U040	100 WA	KA-3916-01 BRF	BRIDGES INC 523042343 E	US-40 BR #001 LOC 9.73 MI E OF CO ST LN.	GRBRS	0.38 MI	5,498,652.01	04/19/2023 05/10/2023	(04/01/24) (12/06/24)	0.00 0.00	Oakley Const 0
K027	012 CN	KA-3933-01 STP	KING CONST CO INC AND SUBS 521122313 E	BR #005 (NORTH FORK BEAVER CREEK) 1.29 MI N OF CN/SH CL IN CN CO	GRBRS	0.20 MI	2,409,160.40	12/15/2021 01/05/2022	04/10/23 (12/28/23)	95.43 94.29	Atwood Const 175
K009	074 PL	KA-3934-01 BRF	BRIDGES INC 523032343 E	K-9: BR #033 (CROOKED CR) 3.63 MI E OF NO CL IN PL CO.	GRBRS	0.02 MI	1,793,282.86	03/22/2023 04/07/2023	(06/03/24) (10/31/24)	0.00 0.00	Phillipsburg Const 0
K009	069 NT	KA-3935-01 BRF	BRIDGES INC 523032313 E	K-9: BR #052 (SKULL CR) 3.97 MI E OF JCT K-173 IN NT CO.	GRBRS	0.10 MI	1,590,489.82	03/22/2023 04/07/2023	06/26/23 12/06/23	0.00 0.00	Phillipsburg Const 0
U281	092 SM	KA-3937-01 BRF	L & M CONT INC 523012373 E	US-281: BR #021 LOC 0.13 MI W OF OB CO LN IN SM CO.	GRBRS	0.05 MI	1,884,412.18	01/18/2023 01/26/2023	(04/01/24) (10/31/24)	58.14	Phillipsburg Const
K009	074 PL	KA-3962-01 BRF	BRIDGES INC 523032353 E	K-9: BR #034 (WOLF CR) 7.58 MI E OF NT CL IN PL CO.	GRBRS	0.05 MI	1,930,337.45	03/22/2023 04/07/2023	(03/04/24) (11/09/24)	0.00 0.00	Phillipsburg Const 0
U040	100 WA	KA-4067-01 BRF	BRIDGES INC 523042363 E	US-40 BR #006 LOC 7.13 MI E OF E JNCTN K-27.	GRBRS	1.08 MI	18,211,459.95	04/19/2023 05/10/2023	07/26/23 (10/31/25)		Oakley Const
U036	069 NT	KA-5419-01	VOGTS-PARGA CONST LLC 522046373 E	US-36 FR 350 FT E OF US-283 TO E CL IN THE CITY OF NORTON, IN NT C LGTH IS 0.435.	GRSU	0.44 MI	2,637,337.47	04/20/2022 05/27/2022	06/12/23 11/08/23	125.68	Phillipsburg Const
U036	074 PL	KA-5433-01 ACNHP	SMOKY HILL LLC 522092383 E	US-36 FR BETWEEN 5TH AND 6TH ST TO 8TH ST IN THE CITY OF PHILLIPSBURG IN PL CO.	GRSU	0.24 MI	1,129,618.16	09/21/2022 11/22/2022	06/21/23 10/30/23	104.41 104.41	Phillipsburg Const 68

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U083	106	KA-5585-01	IDEATEK TELCOM	ITS	68.35 MI	4,659,649.17	10/18/2023	(11/04/24)		Atwood Const
	STATE WIDE		523106323	E US-83 FR I-70 N TO US-36 IN DC, LG, SD AND TH COUNTIES.			12/04/2023	(07/04/25)	0.00	220
K018	084	KA-5737-01	KLAVER CONST CO INC	GRBRS	0.06 MI	1,654,435.83	12/13/2023	(03/11/24)		Hays Const
	RS	BRF	523122313	E K-18: BR #056 OVER WOLK CR DRN LOC 0.90 MI E OF THE K-232 JCT IN R CO.			01/05/2024	(08/09/24)	0.00	110
106 KA 6:	106	KA-6265-01	MARTIN OUTDOOR ENTERPRISES INC	SG	35.21 MI	193,223.50	01/18/2023	(01/08/24)	6.67	Oakley Const
	STATE WIDE	ACHSP	523012383	E VARIOUS LOC RTS: K-211, K-212, K-216, K-23, K-23A & K-23S IN GO, SD, LG, & TR CO.			02/09/2023	(04/12/24)	0.00	60
U083	097	KA-6308-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	11.51 MI	5,339,088.99	12/15/2021	08/18/23	140.00	Atwood Const
	TH	ACNHP	521122363	E FR US 83/US 24 JCT N 11.507 MI TO TH/SD CO LI IN TH CO			01/05/2022	12/04/23	140.00	40
	106	KA-6354-01	MCCORMICK EXCAVATION & PAVING LLC	MILOV	13.02 MI	2,091,040.48	10/20/2021	10/06/22	100.00	Oakley Const
	STATE WIDE		521106373	E FR JCT US-83/US-24 E 8.322 MI TO TH/SD CL IN TH CO   FR BEGIN K186 N END OF K186 IN SD CO   FR BEGIN K188 N 3.10 MI TO END OF K188 IN SD			11/10/2021	08/18/23	100.00	35
U283	033	KA-6418-01	VENTURE CORP	MILOV	13.49 MI	3,722,160.50	03/16/2022	09/05/23	100.00	Hays Const
	GH	ACSTP	522032313	E FR PROUT ST N 13.494 MI TO GH/NT CO IN GH CO			04/08/2022	10/30/23	100.00	35
U024	033	KA-6419-01	VENTURE CORP	MILOV	8.01 MI	1,952,288.14	03/16/2022	08/23/23	116.00	Hays Const
	GH	ACSTP	522032323	E FR ECL OF HILL CITY E 8.010 MI TO 0.193 MI W OF K-18 JCT IN GH CO			04/08/2022	10/30/23	116.00	25
U024	097	KA-6438-01	SPORER LAND DEV INC	GRSU	0.54 MI	1,954,962.50	05/24/2023	08/24/23	110.59	Atwood Const
	TH	ACSTP	523052363	E US-24 FORM WALKER AVE TO RIDDLE AVE IN COLBY IN TH CO			06/16/2023	(12/22/23)	97.65	85
1070	055	KA-6521-01	VENTURE CORP	MILOV	0.81 MI	954,592.80	07/20/2022	07/12/23		Oakley Const
	LG	NHPP	522072363	E FR LG/TH CO LI E 0.809 MI TO GO/LG CO LI IN LG CO			08/08/2022	11/21/23		
1070	032	KA-6522-01	VENTURE CORP	MILOV	19.24 MI	22,329,061.57	07/20/2022	07/13/23		Oakley Const
	GO	NHPP	522072353	E FR LG/GO CO LI E 19.238 MI TO 1 MI W OF K23/I-70 TO BEGINNING OF PC IN GO CO			08/08/2022	11/21/23	112.11	
U183Y	026	KA-6576-01	VENTURE CORP	MILOV	4.89 MI	2,256,140.50	07/20/2022	06/09/23	95.00	Hays Const
	EL	ACNHP	522072313	E FR US-183Y/US 183 JCT N 4.894 MI TO END OF US 183 BYPASS IN EL CO			08/08/2022	08/29/23	91.67	60
U183	026	KA-6577-01	VENTURE CORP	MILOV	11.37 MI	4,560,765.04	07/20/2022	06/09/23	95.00	Hays Const
	EL	ACNHP	522072343	E FR RH/EL CO LI N 11.371 MI TO US 183/US 183Y JCT IN EL CO			08/08/2022	08/29/23	91.67	60

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K247	026 EL	KA-6578-01	VENTURE CORP 522076313	E FR THE START OF K247 N .290 MI TO END OF K247 IN EL CO	MILOV 0.29 MI	268,157.34	07/20/2022 08/08/2022	06/09/23 08/29/23	95.00 91.67	Hays Const 60
U036	069 NT	KA-6615-01 ACSTP	APAC-KS INC SHEARS DIV 522092363	E FR NT/DC CO LI E 9.479 MI TO W US-36/K383 JCT IN NT CO	MILOV 9.48 MI	3,103,964.30	09/21/2022 10/12/2022	09/11/23 11/30/23	100.00 100.00	Phillipsburg Const 50
U036	069 NT	KA-6616-01 ACNHP	APAC-KS INC SHEARS DIV 522092373	E FR US-36/K-383 JCT E 5.752 MI TO WEST AVE IN NORTON IN IN NT CO	MILOV 5.75 MI	2,679,741.07	09/21/2022 10/12/2022	09/11/23 11/30/23	100.00 100.00	Phillipsburg Const 50
K025	055 LG	KA-6618-01 ACSTP	APAC-KS INC SHEARS DIV 522092353	E FR APPROX RM 145.88 E AND N 22.717 MI TO W US-40/K-25 JCT IN LG CO	MILOV 22.72 MI	4,998,749.57	09/21/2022 10/12/2022	(09/16/24) (10/31/24)	0.00	Oakley Const 45
U040	055 LG	KA-6638-01 ACSTP	BETTIS ASPHALT & CONST INC 523012313	E FR 500' E OF E K25/US 40 JCT E 9.796 MI TO BEGINNING OF PCCP AT W U 83/US 40 JCT IN LG CO	MILOV 9.80 MI	2,093,578.68	01/18/2023 02/01/2023	(03/15/24) (04/15/24)	0.00	Oakley Const 20
U281	084 RS	KA-6639-01 ACSTP	VENTURE CORP 523012323	E FR RS/BT CO LI N 11.708 MI TO SCL OF RUSSELL IN RS CO	UBAS 11.71 MI	2,539,583.60	01/18/2023 02/01/2023	(05/13/24) (06/25/24)	0.00	Hays Const 30
098 KA 66	098 TR	KA-6661-01	APAC-KS INC SHEARS DIV 522076343	E KA 6662-01 - FR EXIT 128 N .722 MI TO US-283/US-40B JCT.   KA 6663-01 - FR EXIT 127 NE 1.465 MI. TO US-283/US-40B JCT   KA 6664-01 - FR I-70 JCT	MILOV 3.30 MI	1,816,203.22	07/20/2022 08/10/2022	09/01/23 09/20/23	65.00 65.00	Hays Const 20
U083	097 TH	KA-6713-01	BETTIS ASPHALT & CONST INC 523056343	E FR LG/TH CO LI N 10.00 MI TO END OF 10 FT SHOULDERS IN TH CO	MILOV 10.00 MI	2,669,024.16	05/24/2023 06/16/2023	(10/07/24) (11/18/24)	0.00	Oakley Const 30
U083	055 LG	KA-6714-01	BETTIS ASPHALT & CONST INC 523056313	E FR W US 83/US 40 JCT N 0.976 MI TO LG/TH CO LI EXCLUDING 0.085 MI O CONC PVMT AT US 40/US 83 JCT IN LG CO	MILOV 0.98 MI	388,869.37	05/24/2023 06/16/2023	(10/07/24) (11/18/24)	0.00	Oakley Const 30
U083	090 SD	KA-6715-01	BETTIS ASPHALT & CONST INC 523016363	E FR JCT OF K383/US83 N 0.646 MI TO SD/DC CO LI IN SD CO	MILOV 0.65 MI	240,144.70	01/18/2023 02/01/2023	(07/01/24) (09/01/24)	0.00	Atwood Const 35
U083	020 DC	KA-6716-01	BETTIS ASPHALT & CONST INC 523016373	E FR SD/DC CO LI N 9.01 MI TO BEGINNING OF 10 FT SHLD SCTN DC CO	MILOV 9.01 MI	2,721,711.90	01/18/2023 02/01/2023	(07/01/24) (09/01/24)	0.00	Atwood Const 35
U024	033 GH	KA-6720-01	WILDCAT CONST CO INC & SUBS 522126313	E BRG NO 24-33-117.69 (043) US-24 OVER SAND CREEK IN GH CO. LGTH 0.010 MI.	BRRPR MI	1,236,590.07	12/14/2022 01/11/2023	07/17/23 (01/31/24)	71.43 70.19	Hays Const 161

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K025	077 RA	KA-6737-01 ACSTP	APAC-KS INC SHEARS DIV 523102323 E FR S RADIUS OF K25/US 36 JCT N TO NEBRASKA ST LI IN RA CO	MILOV	13.20 MI	5,664,524.84	10/18/2023 11/13/2023	(09/09/24) (10/30/24)	0.00	Atwood Const 45
1070	091 SH	KA-6777-01 ACNHP	REECE CONSTRUCTION COMPANY INC 523062363 E I-70; BR NO (027) AND (028) 2 MI E OF K-27 IN SH. CO. LGTH 0.02 MI.	BRRPR	MI	1,140,402.60	06/21/2023 07/05/2023	(04/22/24) (11/01/24)	0.00	Atwood Const 0
1070	084 RS	KA-6858-01	PHILLIPS SOUTHERN ELECT CO INC 523036313 E I-70:WB/EB RUSSELL REST AREAS IN RS CO.	LT	0.00 MI	235,117.00	03/22/2023 04/05/2023	01/23/24 (03/01/24)	20.00	Hays Const 45
1070	098 TR	KA-6859-01	COOPER CONST LLC 523046343 E I-70:WB/EB WAKEENEY REST AREAS IN TR CO.	LT	0.00 MI	172,254.50	04/19/2023 05/11/2023	(04/29/24) (06/26/24)	0.00	Hays Const 40
1070	097 TH	KA-6942-01	WILDCAT CONST CO INC & SUBS 523116343 E I-70; BR NO 70-97-18.66 (017) WB AND BR NO 70-97-18.67 (018) EB IN TH CO. LGTH 0.010 MI.	BRRPR	MI	1,542,122.70	11/15/2023 11/30/2023	(04/29/24) (08/15/24)	0.00	Atwood Const 100
1070	091 SH	KA-6947-01	WILDCAT CONST CO INC & SUBS 523116323 E I-70;BR NO 70-91-7.30 (008) WB IN SM CO. LGTH .01 MI.	BRRPR	MI	721,824.20	11/15/2023 11/30/2023	(04/29/24) (08/15/24)	0.00	Atwood Const 100
K023	032 GO	KA-6950-01	REECE CONSTRUCTION COMPANY INC 523126313 E K-23: BR NO 030 JCT OF I-70/K-23 IN GO CO. LGTH .01 MI.	BRRPR	MI	211,891.89	12/13/2023 01/05/2024		0.00	Oakley Const 30
1070	098 TR	KA-6951-01	PBX CORP & SUBS 523126323 E I-70; BR(016) (310TH AVE) 5.11 MI E OF I-70/US-40B JCT. BR(028) (SPRING CR) 4.36 MI E OF I-70/K-147 JCT IN TR CO. LGTH 0.02 MI.	BRRPR	MI	707,007.49	12/13/2023 01/23/2024		0.00	Hays Const 90
K025	077 RA	KA-6995-01	APAC-KS INC SHEARS DIV 523106313 E FR RA/TH CL N TO BEGINNING OF PCCP IN ATWOOD IN RA CO	MILOV	16.99 MI	3,136,620.81	10/18/2023 11/13/2023	(09/30/24) (10/30/24)	0.00	Atwood Const 30
K060	069 NT	KA-7000-01	APAC-KS INC SHEARS DIV 523076313 E FR US 36/K 60 JCT N 4.284 MI TO K 60/K 383 JCT IN NT CO	CONVT	4.28 MI	187,992.33	07/19/2023 08/03/2023	(06/03/24) (06/14/24)	0.00	Phillipsburg Const 10
U083	055 LG	KA-7002-01	L & M CONT INC 523096313 E 83.BR 83-55-128.92(026) IN LG CO. LGTH 0.140 MI.	BRRPR	MI	259,709.50	09/20/2023 10/06/2023	(03/10/24) (05/20/24)	0.00	Oakley Const 40
U281	071 OB	KA-7004-01	CIRCLE C PAVING & CONST LLC 523076323 E FR CR 412 N 16.546 MI TO SCL OF OSBORNE IN OB CO	CONVT	16.55 MI	597,578.39	07/19/2023 08/14/2023	(06/03/24) (06/14/24)	0.00	Phillipsburg Const 10

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K025	055 LG	KA-7046-01	BETTIS ASPHALT & CONST INC 523116313	E FR E K-25/US-40 JCT N TO TH/LG CL IN LG CO	MILOV 2.26 MI	440,370.08	11/15/2023 11/30/2023	(09/30/24) (10/30/24)	0.00	Atwood Const 30
K025	097 TH	KA-7053-01 ACSTP	BETTIS ASPHALT & CONST INC 523112363	E FR TH/LG CL N TO SCL OF COLBY IN TH CO.	MILOV 15.52 MI	1,571,735.64	11/15/2023 11/30/2023	(09/30/24) (10/30/24)	0.00	Atwood Const 30
091 KA 71	091 SH	KA-7058-01	BETTIS ASPHALT & CONST INC 523076353	E COMFORT STATION IN SH CO	MILOV 0.12 MI	393,526.00	07/19/2023 08/08/2023	(04/01/24) (04/15/24)	0.00	Atwood Const 10
K027	100 WA	KA-7073-01 ACSTP	APAC-KS INC SHEARS DIV 523122343	E FR E JCT US40/K27 N TO SH/WA CL IN WA CO.	MILOV 16.23 MI	3,061,287.20	12/13/2023 01/05/2024		0.00	Oakley Const 35
K027	100 WA	KA-7074-01	APAC-KS INC SHEARS DIV 523126343	E FR 1.05 MI S OF SCL OF SHARON SPRINGS N 2.07 MI TO W JCT US 40/K27 WA CO.	MILOV 2.07 MI	632,052.84	12/13/2023 01/05/2024		0.00	Oakley Const 35
K255	026 EL	KA-7104-01	VENTURE CORP 523086363	E FR N VICTORIA CL THEN N 1.195 MILES TO END OF K255 IN EL CO	MILOV 1.20 MI	414,150.60	08/23/2023 09/11/2023	(05/13/24) (05/17/24)	0.00	Hays Const 10
U283	033 GH	KA-7105-01 ACSTP	DUSTROL INC 523082343	E FR 2.7 MI N GH/TR CO LI N 12.607 MI TO 100' S OF S EWS OF BRIDGE #23 GH CO	SURCY 12.61 MI	2,160,215.17	08/23/2023 09/11/2023	(07/29/24) (09/10/24)	0.00	Hays Const 30
K223	106 STATE WIDE	KA-7139-01	APAC-KS INC SHEARS DIV 523106343	E FR SD/DC CL N 1.585 MI TO K 383 JCT IN DC CO   FR K23 JCT N 1.03 MI TO SD/DC CL IN SD CO	MILOV 2.62 MI	723,420.55	10/18/2023 11/13/2023	(10/28/24) (11/08/24)	0.00	Oakley Const 10
U283	069 NT	KA-7151-01 ACSTP	APAC-KS INC SHEARS DIV 523102313	E FR S RADIOUS OF WASHINGTON ST N .231 MI TO 100' N OF END OF PCCF FR END OF PCCP N OF U-36 JCT N 11.029 MI TO NE BORDER IN NT CO	MILOV 11.49 MI	2,866,160.10	10/18/2023 11/13/2023	(04/01/24) (04/30/24)	0.00	Phillipsburg Const 30
K009	090 SD	KA-7167-01 ACSTP	APAC-KS INC SHEARS DIV 523112353	E FR K-123 JCT E 6.353 MI TO DC CL IN SD CO	MILOV 6.35 MI	1,194,720.60	11/15/2023 12/04/2023	(09/30/24) (10/30/24)	0.00	Oakley Const 30
U183	074 PL	KA-7169-01 ACNHP	APAC-KS INC SHEARS DIV 523112343	E FR RO/PL CL N TO E US-183/US-36 JCT IN PL CO	MILOV 13.21 MI	3,821,252.46	11/15/2023 12/04/2023	(08/26/24) (09/24/24)	0.00	Phillipsburg Const 35
U024	097 TH	KA-7170-01 ACSTP	BETTIS ASPHALT & CONST INC 523112373	E FR ECL OF COLBY E TO .038 MI E OF US-24/US-83 JCT IN TH CO	MILOV 8.56 MI	1,927,259.81	11/15/2023 11/30/2023	(10/06/25) (11/06/25)	0.00	Atwood Const 25

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 3

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K009	020 DC	KA-7174-01 ACSTP	APAC-KS INC SHEARS DIV 523112313 E FR SHERIDAN CL E 7.228 MILES TO NORTON CL IN DC CO	MILOV	7.23 MI	1,025,331.15	11/15/2023 12/04/2023	(09/30/25) (10/30/25)	0.00	Oakley Const 30
098 C 50	098 TR	C-5066-01 HSIP	CC & I ENGR INC / DBA COMPASS CONSULT 522092393 E VARIOUS LOCATIONS IN TREGO CO	SG	297.29 MI	346,041.00	09/21/2022 10/18/2022	08/28/23 (01/31/24)	100.00 0.00	Hays Const 80
074 C 51	074 PL	C-5130-01 HSIP	KOMO CONST LLC / DBA A&H CO 523082353 E VAR LOC ALL MAJOR COLLECTORS, MINOR COLLECTORS & A LOCAL RD: W OF US-183.	SG	167.38 MI	481,817.00	08/23/2023 10/06/2023	(01/22/24) (06/21/24)	0.00	Phillipsburg Const 110
077 C 51	077 RA	C-5134-01 HSIP	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS 523072313 E MAJOR COLLECTORS E OF K-25 IN RA CO.	SG	115.35 MI	498,471.48	07/19/2023 08/18/2023	12/05/23 (03/10/25)	20.71 7.14	Atwood Const 140
098 C 51	098 TR	C-5151-01 STP	KING CONST CO INC AND SUBS 523054313 E BRIDGE LOC 6.4 MI N & 5 MI W OF WAKEENEY OVER NORTH FORK SALIN RIVER	GRBR	0.14 MI	620,677.25	05/24/2023 06/16/2023	10/13/23 (03/13/24)	58.00 53.00	Hays Const 100

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED ACTUAL	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	(ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U166	011 CK	KA-1005-02 NHPP	EMERY SAPP & SONS INC & SUBS 521092464	E K-166 FROM US-166/US-400 JCT, E & SE TO 0.5 M NW of KS/MO ST LI IN C CO.	GRBRS4.24 MI	61,534,476.35	09/22/2021 10/08/2021	01/10/22		Pittsburg Const 72.74
US	019 CR	KA-1554-03 NHPP	KOSS CONST CO 519092424	E US-69 FR .2 MI N OF US-69/K-47 JCT N TO 3 MI N OF ARMA N CL IN CRAWFORD CO.	GRBRS5.25 MI	22,630,566.82	09/18/2019 10/09/2019	03/09/20	99.83	Pittsburg Const 99.83 586
K068	061 MI	KA-2373-02 ACSTP	MILES EXCAVATING INC 521122454	E K-68: FR RS-1032 (SOMERSET RD) E 0.8 MI IN MI CO	GRSU 0.78 MI	2,801,362.23	12/15/2021 01/05/2022	02/21/22 12/07/23		Garnett Const 224.78
K068	061 MI	KA-2373-03 STP	MILES EXCAVATING INC 521122464	E BR #044 (SOUTH WEA CREEK) ON K-68 FR US-169 E TO US-69 AT LOUISBURG IN MI CO.	GRBRS2.76 MI	19,868,966.54	12/15/2021 01/05/2022	03/02/22		Garnett Const 106.28
U169	106 STATE WIDE	KA-3255-01 NHPP	EMERY SAPP & SONS INC & SUBS 521012504	E US169: FR 2.953 MI N OF THE US-169/K-47 JCT N TO 1.7 MI N OF THE NO/A COLN.	GRBRS13.01 MI	33,042,904.06	01/20/2021 02/24/2021	03/09/21		Iola Const 159.32
K039	006 BB	KA-3908-01 BRF	BRIDGES INC 522112414	E LOC 2.14 MI E OF E JNCTN K-3 IN BB CO	GRBRS0.07 MI	2,034,935.42	11/16/2022 12/14/2022	04/24/23 (12/01/23)	92.12	Iola Const 91.52 165
K003	006 BB	KA-3909-01 BRF	BRIDGES INC 522112424	E BR#024 OVER PAINT CRK ON K-3 LOC 1.58 MI N OF CR CL IN BB CO	GRBRS0.22 MI	1,834,724.53	11/16/2022 12/14/2022	05/18/23 (04/01/24)	100.00	Iola Const 100.00 111
U069	019 CR	KA-3928-01 BRF	MISSION CONST CO INC 522122414	E US-69: BR# 004 (FIRST COW CK DRN) 2.25 MI N ON N JCT US-69/US69 ALT IN THE CITY OF FRONTENAC.	GRBRS0.08 MI	1,686,735.63	12/14/2022 01/19/2023	05/08/23 (05/31/24)	91.84	Pittsburg Const 91.84 147
K033	030 FR	KA-3951-01 STP	PYRAMID CONTRACTORS INC & PYRAMID PROF 520082454	E K033: BR#123(BNSF RAILWAY) LOCATED 0.79 MILES N OF THE I-35/K-33 JCT	GRBRS0.46 MI	4,897,212.22	08/19/2020 09/21/2020	05/03/21	131.15	Garnett Const 130.53 321
K099	010 CQ	KA-5411-03	BRUCE DAVIS CONST LLC 523126414	E K-99: 3.28 MI N OF THE K-99/US-166B JCT IN CQ CO.	GRSU 0.07 MI	815,683.74	12/13/2023 01/16/2024			Independence Const 0.00 85
U059	002 AN	KA-5422-01 ACNHP	BETTIS ASPHALT & CONST INC 522102414	E US-59: FR W 4TH AVE TO KS-31/W PARK RD IN THE CITY OF GARNETT IN AN CO.	GRSU 0.31 MI	1,562,375.55	10/19/2022 12/06/2022	05/10/23 (11/15/23)	100.00	Garnett Const 100.00 122
U054	037 GW	KA-5718-01 BRF	BRIDGES INC 523122434	E US-54: BR #008 OVER HOMER CK 4.17 MI E OF E JCT K-99/US-54 IN GW CO	GRBRS0.13 MI	3,786,610.05	12/13/2023 01/05/2024			Iola Const 0.00 190

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K105	104 WO	KA-5726-01 HIF	B & B BRIDGE CO LLC 523112424	E K-105: BR #021 OVER CEDAR CREEK 1.34 MI SE OF US-54 JCT IN WO CO.	GRBRS	0.34 MI	4,864,124.78	11/15/2023 12/05/2023		Iola Const 0.00 215
U059	067 NO	KA-5727-01 HIF	A M COHRON & SON INC 523102434	E US-59: BR #004 OVER NEOSHO RIVER 2.4 MI N OF K-47/U.S. 59 JCT IN NC CO.	GRBRS	0.26 MI	11,221,481.76	10/18/2023 11/13/2023	01/29/24 (11/22/24)	Pittsburg Const 0.00 200
U169	067 NO	KA-5788-01 ACNHP	CLARKSON CONST CO 522122454	E US-169: 0.7 MI N OF US169/K47 JCT N 1.8 MI IN NO CO.	GRBRS	1.79 MI	6,563,194.23	12/14/2022 01/11/2023	03/29/23 (01/30/24)	Independence Const 95.43 175
U169	067 NO	KA-5789-01 ACNHP	CLARKSON CONST CO 522122464	E US-169: FR 1.2 MI N OF THE LB/NO CO LN N 2.3 MI IN NO CO.	GRBRS	1.88 MI	8,347,506.81	12/14/2022 01/11/2023	04/17/23 (12/08/23)	Independence Const 0.00 0
U169	067 NO	KA-5789-02 NHPP	CLARKSON CONST CO 522122474	E US 169 FR LB/NO CO LI N TO THAYER.	GRSU	4.91 MI	7,042,200.68	12/14/2022 01/11/2023	04/17/23 (12/08/23)	Independence Const 0.00 0
U400	037 GW	KA-5790-01 ACNHP	APAC-KS INC SHEARS DIV 522122424	E US-400: FR 11.2 MI E OF BU/GW CO LN E FOR 1.9 MI.	GRSU	1.95 MI	9,459,248.61	12/14/2022 01/11/2023	04/03/23 (01/03/24)	Iola Const 69.01 242
U069B2	019 CR	KA-5985-01 ACSTP	HECK & WICKER INC 523012424	E US-69B2 FR WASHINGTON ST TO N CL IN THE CITY OF ARMA IN CR CO.	GRSU	0.40 MI	1,120,411.08	01/18/2023 02/17/2023	05/22/23 10/11/23	Pittsburg Const 100.00 85
U169	063 MG	KA-5989-01 ACNHP	J GRAHAM CONSTR INC 523072414	E US-169: WALNUT ST BETWEEN 15TH ST AND ELDRIDGE ST IN COFFEYVIL IN MG CO.	GRSU	0.24 MI	1,241,166.00	07/19/2023 08/25/2023		Independence Const 0.00 90
U069	061 MI	KA-6055-02	BETTIS ASPHALT & CONST INC 523096424	E U-69: FR 1.3 MI S OF 359TH ST N TO 0.60 MI S OF K-68 IN MI CO.	GDFC	11.19 MI	841,828.75	09/20/2023 10/06/2023		Garnett Const 0.00 105
U169	061 MI	KA-6241-02	BETTIS ASPHALT & CONST INC 523096434	E US-169: FR 3.9 MI S OF JCT K-68/US-169 (BAPTISTE DR) TO 1.4 MI S OF MI/JO COLN IN MI CO.	GDFC	7.65 MI	686,153.00	09/20/2023 10/06/2023		Garnett Const 0.00 90
106 KA 6:	106 STATE WIDE	KA-6258-01 ACHSP	CC & I ENGR INC / DBA COMPASS CONSULT 522072161	E VARIOUS LOCATIONS ON K-33, US-59 AND K-68 IN FR, AN, DG, JO, MI, ANI OS CO.	SG	53.64 MI	1,014,936.72	07/20/2022 08/10/2022	03/27/23	Garnett Const 100.00 120
106 KA 6:	106 STATE WIDE	KA-6259-01 ACHSP	MARTIN OUTDOOR ENTERPRISES INC 522102474	E VARIOUS LOCATIONS ON US-400, US-75, US-75B, K-47 AND K-39 IN WL, GW, NO, MG AND WO CO.	SG	90.70 MI	731,820.53	10/19/2022 11/14/2022	06/12/23 (04/12/24)	Independence Const 75.29 170

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
106 KA 6:	106	KA-6266-01	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS	SG	32.01 MI	187,215.25	09/21/2022	04/11/23	70.91	Garnett Const
	STATE WIDE	ACHSP	522092484	E VARIOUS LOCATIONS IN AN, CF AND OS CO.			10/18/2022		10.91	55
U400	050	KA-6304-01	PEARSON CONSTR LLC	MILOV	8.83 MI	1,614,138.46	12/15/2021	04/01/23	72.00	Pittsburg Const
	LB	ACNHP	521122434	E FR MG/LB CO LI TO END PCCP W OF JACKSON RD IN LB CO			01/10/2022	(06/01/23)	72.00	25
K152	054	KA-6318-01	SUPERIOR BOWEN ASPH CO LLC	MILOV	12.58 MI	2,924,282.67	12/14/2022	07/24/23	100.00	Garnett Const
	LN	ACSTP	522122434	E FR K-7/K-152 JCT E TO US-69/K-152 JCT IN LN CO			01/19/2023	09/20/23	73.33	30
K068	070	KA-6328-01	BETTIS ASPHALT & CONST INC	MILOV	1.01 MI	391,620.35	03/16/2022	04/10/23	82.22	Garnett Const
	OS		522036454	E FR K-268/K-68 JCT E TO OS/FR CO LI IN OS CO			04/08/2022	06/05/23	80.00	45
K068	030	KA-6329-01	BETTIS ASPHALT & CONST INC	MILOV	12.62 MI	4,082,320.03	03/16/2022	04/10/23	82.22	Garnett Const
	FR	ACSTP	522032434	E FR OS/FR CO LI E TO WCL OF OTTAWA IN FR CO			04/08/2022	06/05/23	80.00	45
I035	061	KA-6366-01	BETTIS ASPHALT & CONST INC	3.OOL	3.00 MI	3,858,784.03	04/20/2022	07/05/22	132.69	Garnett Const
	MI	NHPP	522042424	E FR FR/MI CO LI TO MI/JO CO LI IN MI CO			05/06/2022	07/28/23	132.69	104
I035	030	KA-6367-01	BETTIS ASPHALT & CONST INC	3.OOL	8.00 MI	11,133,937.60	04/20/2022	07/05/22	132.69	Garnett Const
	FR	NHPP	522042414	E FR E EWS WOLF CR BR TO FR/MI CO LI IN FR CO			05/06/2022	07/28/23	132.69	104
I035	016	KA-6402-01	BETTIS ASPHALT & CONST INC	MILOV	11.53 MI	8,106,463.35	01/19/2022	03/21/22	100.00	Garnett Const
	CF	NHPP	522012434	E FR LY/CF CO LI TO 0.7 MI S OF I-35/US/75 JCT IN CF CO			02/06/2022	09/06/22	100.00	79
U075	063	KA-6448-01	MISSION CONST CO INC	GRSU	0.43 MI	612,646.85	09/20/2023			Independence Const
	MG	ACNHP	523092454	E US-75 FR MORNINGSIDE DR TO NCL IN INDEPENDENCE IN MG CO.			10/16/2023		0.00	35
106 KA 6:	106	KA-6494-01	MULTICON INC	PEDBI	0.00 MI	68,787.50	05/18/2022	09/21/22	100.00	Horton Const
	STATE WIDE		522056494	E VARIOUS LOCATIONS IN JF, FR, AND LN CO.			06/13/2022	(02/03/23)	100.00	25
U059	030	KA-6579-01	BETTIS ASPHALT & CONST INC	3.OOL	7.76 MI	14,785,503.42	11/16/2022	06/19/23	93.64	Garnett Const
	FR	ACNHP	522112464	E FR I-35 JCT N TO FR/DG CO LI IN FR CO			11/30/2022	(12/22/23)	85.45	110
U400	037	KA-6594-01	APAC-KS INC SHEARS DIV	3.OOL	15.26 MI	12,980,953.59	11/16/2022	03/06/23	97.50	Iola Const
	GW	ACNHP	522112474	E FR JCT K-99 TO GW/WL CO LI IN GW CO			12/06/2022	(08/25/23)	93.13	160

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
U054	037 GW	KA-6595-01 ACNHP	APAC-KS INC SHEARS DIV 522092414	E FR 111 Ft W OF BU/GW CO LI E TO W JCT K-99, EXCLUDING CITY OF EURE IN GW CO	O-LAY	14.42 MI	3,435,826.20	09/21/2022 10/12/2022	09/25/23 (08/25/23)	133.33 133.33	Iola Const 36
U069	011 CK	KA-6619-01 ACNHP	EMERY SAPP & SONS INC & SUBS 523042424	E FR US-160/US-400 JCT IN CK CO	MILOV	10.93 MI	3,366,982.10	04/19/2023 05/12/2023			Pittsburg Const 95
U400	011 CK	KA-6620-01	EMERY SAPP & SONS INC & SUBS 523046414	E FR RIVERTON ROUNDABOUT N TO JCT US-160/US-69/US-400 IN CK CO	MILOV	7.19 MI	2,411,268.51	04/19/2023 05/12/2023			Pittsburg Const 95
K039	067 NO	KA-6621-01 ACSTP	BETTIS ASPHALT & CONST INC 522092464	E FR END PCCP E OF CHANUTE E TO JCT K-39/US-59 IN NO CO	MILOV	7.03 MI	1,882,260.72	09/21/2022 10/12/2022	06/27/23 09/12/23	112.00 108.00	Pittsburg Const 25
U059	067 NO	KA-6622-01 ACSTP	BETTIS ASPHALT & CONST INC 522092474	E FR JCT K-39/US-59 N TO AL/NO CO LI IN NO CO	MILOV	8.20 MI	2,591,943.38	09/21/2022 10/12/2022	06/27/23 09/12/23	116.00 112.00	Pittsburg Const 25
K047	019 CR	KA-6624-01 ACSTP	BETTIS ASPHALT & CONST INC 522112434	E FR NO/CR CO LI E TO WCL GIRARD IN CR CO	O-LAY	12.52 MI	3,520,005.77	11/16/2022 11/30/2022	07/17/23 (10/20/23)	96.92 93.85	Pittsburg Const 65
U059	050 LB	KA-6625-01 ACSTP	BETTIS ASPHALT & CONST INC 522092424	E FR NCL OSWEGO N TO JCT US-59/US-160 IN LB CO	MILOV	8.65 MI	2,762,793.53	09/21/2022 10/12/2022			Pittsburg Const 30
U169	002 AN	KA-6668-01	VANCE BROTHERS INC SUBS 522106484	E FR ROUNDABOUT AT US-169/US-59 JCT N TO AN/FR CO LI IN AN CO	SU	12.68 MI	1,382,306.91	10/19/2022 11/03/2022	05/18/23 07/28/23	100.00 100.00	Garnett Const 20
U069	011 CK	KA-6708-01	EMERY SAPP & SONS INC & SUBS 522116464	E FR OK/KS ST LN N TO SCL COLUMBUS AND NCL COLUMBUS N TO JCT US-69/US-160/K-7 IN CK CO	MILOV	11.46 MI	3,024,284.12	11/16/2022 12/13/2022	05/30/23 08/07/23	97.50 97.50	Pittsburg Const 40
U059	050 LB	KA-6709-01	BETTIS ASPHALT & CONST INC 522096474	E FR END PCCP JCT US-59/US-160 N TO SCL PARSONS IN LB CO	MILOV	8.38 MI	2,302,998.67	09/21/2022 10/12/2022			Pittsburg Const 30
U054	104 WO	KA-6726-01	MISSION CONST CO INC 523096484	E US 54; BR.NO. (007) & (008). 6.66 M E OF US-75 IN WO CO. LGTH IS 0.21 M.	BRRPR	MI	888,060.40	09/20/2023 10/06/2023			Iola Const 100
U400	103 WL	KA-6784-01	PAVEMENT PRO'S LLC 522096484	E FR E K-47/US 400 JCT E APPROX 10.53 MI TO US 400/US 75 JCT THEN S APPROX 2.1 MI TO WL/MG CO LI IN WL CO	CRRPR	12.58 MI	417,118.28	09/21/2022 10/18/2022	06/05/23 (08/04/23)	67.57 67.57	Independence Const 37

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS	
K031	002 AN	KA-6785-01	VANCE BROTHERS INC SUBS 522096424	E FR WCL OF GARNETT N TO AN/CF CO LI IN AN CO	SU	20.48 MI	1,199,745.07	09/21/2022 10/18/2022	06/15/23 07/24/23	93.33 93.33	Garnett Const 30
K031	016 CF	KA-6786-01	VANCE BROTHERS INC SUBS 522096434	E FR CF/AN CO LI N TO NCL OF WAVERLY. EXCLUDE ALL CONC PVMT AND BRICK CROSSWALKS FR SCRUB AND CHIP SEAL IN CF CO	SU	5.75 MI	365,626.55	09/21/2022 10/18/2022	06/22/23 07/24/23	100.00 100.00	Garnett Const 15
K047	067 NO	KA-6855-01	MARTIN OUTDOOR ENTERPRISES INC 523066424	E VAR LOC ON K-47 IN ST. PAUL	PEDBI	0.00 MI	56,000.00	06/21/2023 07/17/2023			Pittsburg Const 40
U400	103 WL	KA-6883-01	PHILLIPS SOUTHERN ELECT CO INC 523106424	E US-400: REPLACE HIGH MAST TOWERS AT INTCHG US75/US400 IN WL CO	LT	0.00 MI	320,220.00	10/18/2023 11/13/2023	(06/03/24) (08/30/24)		Independence Const 35
U054	006 BB	KA-6884-01	PHILLIPS SOUTHERN ELECT CO INC 523086414	E US-054: REPLACE HIGH MAST TOWERS AT INTCHG US69/US54 N OF FOR SCOTT IN BB CO.	LT	0.00 MI	396,512.00	08/23/2023 09/11/2023	(03/04/24) (04/30/24)		Iola Const 40
U169	001 AL	KA-6885-01	COOPER CONST LLC 523066414	E US-169: REPLACE HIGH MAST TOWERS AT WAKEENEY REST AREAS (WB/EB) IN AL CO.	LT	0.00 MI	325,376.35	06/21/2023 07/05/2023			Iola Const 35
I035	016 CF	KA-6901-01	PCI ROADS, LLC 523086424	E I-35; BR#013 (US-75) 12.32 MI E OF LY CO LI IN CF CO. LGTH 0.01	BRRPR	MI	82,525.00	08/23/2023 09/20/2023	10/01/23 (12/01/23)	57.50 55.00	Garnett Const 40
U075	103 WL	KA-6924-01	VANCE BROTHERS INC SUBS 523106434	E FR APPRX 4.6 MI N OF ALTOONA N 10.4 MI TO WL/WO CO LI IN WL CO	SLURY	10.42 MI	1,163,361.00	10/18/2023 11/13/2023			Independence Const 15
K052	054 LN	KA-7021-01	BETTIS ASPHALT & CONST INC 523112414	E FR JCT K-31/K-52 E TO S JCT K-7/K-52   FR N JCT K-7/K-52 E TO S JCT US-69/K-52   FR N JCT US-69/K-52 E TO KANSAS/MISSOURI ST LI	MILOV	13.95 MI	3,226,370.34	11/15/2023 11/30/2023			Garnett Const 45
U400	103 WL	KA-7047-01	PEARSON CONSTR LLC 523116434	E FR US400/K47 JCT E TO E SIDE OF BR#48 IN WL CO	UBAS	10.09 MI	1,602,124.60	11/15/2023 11/30/2023			Independence Const 20
U160	063 MG	KA-7075-01	BETTIS ASPHALT & CONST INC 523126454	E FR US169/160 S JCT E TO MG/LB CO LI IN MG CO.	MILOV	4.31 MI	598,657.33	12/13/2023 01/05/2024			Independence Const 55
U160	106 STATE WIDE	KA-7079-01	VANCE BROTHERS INC SUBS 523106414	E FR CQ/MG CL E TO US160/US75 JCT IN MG CO   FR LONGTON E CL TO EK/MG CO LI IN EK CO	CONVT	24.85 MI	1,172,062.91	10/18/2023 11/13/2023			Independence Const 15

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U075	104 WO	KA-7089-01 ACNHP	BETTIS ASPHALT & CONST INC 523082434	E FR NCL YATES CENTER, N TO WO/CF CO LI IN WO CO	MILOV 10.74 MI	2,013,277.16	08/23/2023 09/11/2023			Iola Const 0.00 40
U075	016 CF	KA-7090-01 ACNHP	BETTIS ASPHALT & CONST INC 523082414	E FR WO/CF CL N 4.094 MI TO S EWS OF BR #56 N OF THE N JCT. K-58 IN CF CO	MILOV 4.09 MI	774,736.20	08/23/2023 09/11/2023			Iola Const 0.00 40
U075	103 WL	KA-7098-01	CIRCLE C PAVING & CONST LLC 523086434	E FR NEODESHA NCL N 13.5 MI TO APPRX 4.6 MI N OF ALTOONA IN WL CO	CONVT 13.51 MI	682,520.56	08/23/2023 09/11/2023			Independence Const 0.00 15
K033	106 STATE WIDE	KA-7112-01	BETTIS ASPHALT & CONST INC 523126424	E FR FR/DG CL N TO JCT US-56/K-33 IN DG CO   FR JCT K-68 N TO SHAWNE RD AND 300 FT N OF 6TH IN WELLSVILLE N TO JCT US-56 IN FR CO	MILOV 9.30 MI	1,323,524.96	12/13/2023 01/05/2024			Garnett Const 0.00 25
K126	019 CR	KA-7122-01 ACSTP	BETTIS ASPHALT & CONST INC 523122424	E FR US-400 TO K-7. AND FR ECL OF PITTSBURG TO KS/MO ST LI IN CR CO	MILOV 18.04 MI	3,121,057.46	12/13/2023 01/05/2024			Pittsburg Const 0.00 55
U400	011 CK	KA-7135-01 ACNHP	BETTIS ASPHALT & CONST INC 523122414	E FR LB/CK CL E TO JCT US-400/K-7 IN CK CO	MILOV 13.03 MI	3,052,235.84	12/13/2023 01/05/2024			Pittsburg Const 0.00 45
U400	050 LB	KA-7136-01	BETTIS ASPHALT & CONST INC 523126434	E FR JCT US-400/YORK RD E TO BR(085) W EWS IN LB CO	MILOV 0.62 MI	162,999.70	12/13/2023 01/05/2024			Pittsburg Const 0.00 45
050 KA 7	050 LB	KA-7152-01 ACSTP	BETTIS ASPHALT & CONST INC 523122454	E FR JCT US-166 N TO JCT US-160 AND US-160; FR LB/MG CL E TO JCT US-4 IN LB CO	MILOV 23.96 MI	3,644,677.40	12/13/2023 01/05/2024			Pittsburg Const 0.00 55
U054	001 AL	KA-7153-01 ACNHP	BETTIS ASPHALT & CONST INC 523102414	E FR END OF PCCP AT ECL OF LAHARPE, E 11.806 MI TO AL/BB CO LN IN AL CO	UBAS 11.81 MI	1,694,533.56	10/18/2023 11/13/2023			Iola Const 0.00 20
U400	037 GW	KA-7154-01 ACNHP	PEARSON CONSTR LLC 523102424	E FR BU/GW CO LI TO E JCT US400/K99 EXCLUDING PORTION FR STA. 606+ TO STA. 717+10, UBAS PCCP AT REST AREA IN GW CO	SURCY 16.00 MI	4,655,369.70	10/18/2023 11/13/2023			Iola Const 0.00 50
U069	054 LN	KA-7156-01 ACNHP	BETTIS ASPHALT & CONST INC 523122464	E FR 0.1 MI S OF SUGAR CREEK BR. N TO LN/MI CL IN LN CO	UBAS 6.22 MI	1,871,550.28	12/13/2023 01/05/2024			Garnett Const 0.00 30
U166	063 MG	KA-7157-01	PEARSON CONSTR LLC 523116414	E FR 166/169 JCT E TO MG/LB CO LI IN MG CO	1.5OL 3.49 MI	1,130,345.55	11/15/2023 11/30/2023			Independence Const 0.00 20

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
106 KA 7	106	KA-7173-01	NORTEX CONCRETE LIFT & STABILIZATION INC	MUDJK	1.00 MI	135,016.00	09/20/2023			Iola Const
	STATE WIDE		523096454 E VARIOUS LOCATIONS IN D4.				10/06/2023		0.00	40
U069	006 BB	KA-7178-01	PAVEMENT PRO'S LLC	CRRPR	3.81 MI	82,780.00	09/20/2023			Iola Const
			523096414 E SB FR 2.094 MI N OF BB/CR CO LI N 3.81 MI IN BB CO				10/06/2023		0.00	20
106	106	KA-7184-01	PAVEMENT PRO'S LLC	CRRPR	18.58 MI	73,825.50	11/15/2023			Independence Const
	STATE WIDE		523116424 E KA 7185-01 - FR N EWS BR.#23 TO K-99/US-160 NJCT IN EK CO   KA 7186-0 - FR K-99/US-160 NJCT TO EK/GW COLN IN EK CO.   KA 7187-01 - FR EK/GV				12/04/2023		0.00	15
106 TE 0	106	TE-0402-07	DONDLINGER & SONS CONST CO INC	PEDBI	2.31 MI	4,942,584.51	08/23/2023			Garnett Const
	STATE WIDE	TA	523082424 E FLINT HILLS NATURE TRAIL IN FR CO.				09/11/2023		0.00	210
063 TE 0	063 MG	TE-0491-01	HECK & WICKER INC	PEDBI	2.63 MI	1,268,397.74	07/20/2022	10/17/22	149.56	Independence Const
		TA	522072414 E VAR SIDEWALK LOC ALONG SRTS ROUTES IN CITY OF COFFEYVILLE IN M CO.				09/02/2022	09/08/23	149.56	113
019 C 50	019 CR	C-5067-01	B & B BRIDGE CO LLC	GR	4.01 MI	235,329.40	07/20/2022	10/03/22	75.00	Pittsburg Const
		HSIP	522074484 E RS-174 FR K-126 TO US-160 IN CRAWFORD COUNTY				08/22/2022	10/26/22	75.00	20
016 C 50	016 CF	C-5074-01	REECE CONSTRUCTION COMPANY INC	GRBR	0.10 MI	601,120.81	04/19/2023	(08/21/23)	74.29	Garnett Const
		STP	523044414 E BR LOC 0.6 MI N & 3.5 MI W OF WAVERLY IN CF CO				05/11/2023	(11/23/23)	74.29	70
030 C 51	030 FR	C-5114-01	DONDLINGER & SONS CONST CO INC	GRBR	0.26 MI	1,279,728.94	04/19/2023	(07/01/23)	75.00	Garnett Const
		STP	523044434 E BR LOC ON OSBORNE TERR. NW OF OTTAWA, OVER EIGHT MILE CREEK				05/26/2023	(01/01/25)	66.41	128
103 C 51	103 WL	C-5115-01	B & B BRIDGE CO LLC	GRBRS	0.07 MI	642,500.60	10/18/2023	01/22/24	4.21	Independence Const
		STP	523104464 E 1.1 MI N & 0.7 MI E OF ROPER OVER WOODRUFF CR IN WL CO.				11/13/2023	(05/31/24)	0.00	95
016 C 51	016 CF	C-5122-01	BETTIS ASPHALT & CONST INC	GRSU	5.98 MI	3,175,168.49	12/13/2023			Garnett Const
		HSIP	523124414 E RS2066 (OLD HWY 50) FR FAUNA RD TO US-75 IN CF CO.				01/05/2024		0.00	75
061 C 51	061 MI	C-5123-01	KILLOUGH CONST INC	GRSU	1.82 MI	1,409,194.57	12/13/2023			Garnett Const
		HSIP	523124434 E RS 1604 (OLD KC RD) FR 327TH ST TO SCL OF PAOLA IN MI CO.				01/18/2024		0.00	75
063 C 51	063 MG	C-5128-01	B & B BRIDGE CO LLC	GRSU	1.13 MI	1,596,962.40	08/23/2023			Independence Const
		HSIP	523084424 E BUCKEYE RD FR S OF CR 1450 TO SCL OF COFFEYVILLE IN MG CO.				09/11/2023		0.00	100

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 4

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
011 C 51	011 CK	C-5135-01 HSIP	MARTIN OUTDOOR ENTERPRISES INC 523062434	E MAJOR COLLECTORS E OF K-7, IN CK CO.	SG 93.44 MI	198,755.00	06/21/2023 07/17/2023			Pittsburg Const 0.00 100
006 C 51	006 BB	C-5152-01 STP	MISSION CONST CO INC 523094494	E 1 MI W AND 2.8 MI N OF PAWNEE STATION IN BB CO.	GRBR 0.09 MI	299,833.00	09/20/2023 10/06/2023			Iola Const 0.00 50
011 C 51	011 CK	C-5153-01 STP	B & B BRIDGE CO LLC 523084414	E 0.5 MI S & 0.8 MI E OF COLUMBUS OVER BRUSH CREEK IN CK CO.	GRBRS 0.10 MI	888,661.00	08/23/2023 09/11/2023			Pittsburg Const 0.00 80
104 C 51	104 WO	C-5154-01 STP	B & B BRIDGE CO LLC 523104474	E 7 MI W AND 5.5 MI N OF JCT US75/US54 OVER TURKEY CR IN WO CO.	GRBR 0.15 MI	661,821.00	10/18/2023 11/13/2023			Iola Const 0.00 105
011 U 24	011 CK	U-2401-01 TA	MISSION CONST CO INC 523022494	E COUNTRY RD FR HIGH SCHOOL AVE TO KANSAS AVE; MAPLE ST FR TENNESSEE AVE TO US-69; VAR INTERS LOCATIONS IN COLUMBUS.	PEDBI 0.79 MI	528,291.75	02/15/2023 03/23/2023	06/13/23 (10/06/23)	134.94	Pittsburg Const 134.94 83
	061 MI	N-0709-01 STP	MILES EXCAVATING INC 522034464	E METCALF RD FR W 287TH ST TO S 2ND ST IN THE CITY OF LOUISBURG IN CO.	GRSU 0.92 MI	4,187,690.49	03/16/2022 04/14/2022	07/20/22 07/11/23	86.02	Garnett Const 86.02 186
C1367	011 CK	X-0974-01	M-K-T RR CO 009748040	E MKT XING ON FAS-1367 IN GALENA	FLTSG MI	60,322.00		09/06/85		Pittsburg Const

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K014	078 RN	KA-1007-02 NHPP	BOB BERGKAMP CONST CO INC 521022535	E FR 4.45 MI SE OF NICKERSON, N & W TO RN/RC CO LI IN RN CO.	GRBRS 7.26 MI	47,230,311.59	02/19/2021 03/18/2021	05/11/21	105.18	Hutchinson Const
K014	080 RC	KA-1007-03 NHPP	BOB BERGKAMP CONST CO INC 521022565	E K-14(K-96):FR RN/RC CO LN, N TO JCT K-96/RS-571 IN RC CO.	GRBRS 7.96 MI	44,451,487.76	02/19/2021 03/18/2021	05/11/21	105.18	Great Bend Const
K014	078 RN	KA-1007-04	APAC-KS INC SHEARS DIV 523036515	E FR 4.45 MI SE OF NICKERSON TO RN/RC CO LN	SU-BR 12.38 MI	4,634,585.18	03/22/2023 04/05/2023	07/20/23 (12/01/23)	53.40 53.40	Hutchinson Const 191
K014	080 RC	KA-1007-05	APAC-KS INC SHEARS DIV 523036525	E RN/RC CO LI TO 1370 FT N OF AVE U IN RC CO.	GRBRS 5.25 MI	5,607,494.27	03/22/2023 04/05/2023	07/20/23 (07/30/24)	53.40 53.40	Great Bend Const 191
U050	040 HV	KA-1827-05 NHPP	PEARSON CONSTR LLC 522112525	E US-50 FR 5 MI E OF US-50/RS-305 JCT, E 0.8 MI IN HARVEY CO	GRSU 0.61 MI	1,991,390.79	11/16/2022 11/30/2022	06/12/23 (10/23/23)	96.00 96.00	El Dorado Const 100
I235	087 SG	KA-3232-02 BUILD	BERGKAMP KING, A JOINT VENTURE, LLC 522112535	E I-235, I-135, K-254 AND K-96 INTERCHG IN NE WICHITA IN SG CO   I-235, I-135, K-254 AND K-96 INTERCHG IN NE WICHITA IN SG CO   I-235, I-135,	GRBRS 3.72 MI	142,241,764.06	11/16/2022 12/06/2022	01/23/23 (12/11/26)	0.00 0.00	Wichita West Const 0
I235	087 SG	KA-3232-03 NHPP	DONDLINGER & SONS CONST CO INC 521022575	E WB I-235 & NB I-135 FLY OVER BR AT WB I-235 & SB I-135 INTCHG   WB I-235 & NB I-135 FLY OVER BR AT WB I-235 & SB I-135 INTCHG	GRBRS 2.29 MI	39,557,670.76	02/19/2021 03/15/2021	04/05/21	105.17	Wichita Hillside Const
U056	073 PN	KA-3265-01 NHPP	VENTURE CORP 519012575	E GARFIELD, FR WCL TO ECL IN PAWNEE CO.	GRSU 0.67 MI	3,837,777.53	01/16/2019 02/13/2019	04/08/19 03/11/20	116.43 116.43	Great Bend Const 140
U183	024 ED	KA-3266-01	VOGTS-PARGA CONST LLC 521116525	E U-183: KINSLEY SCL N TO THE US-183/US-56 JCT IN THE CITY OF KINSLE IN ED CO.	GRSU 0.76 MI	5,977,996.04	11/17/2021 01/03/2022	03/24/22 01/04/24	106.11	Pratt Const
U160	096 SU	KA-3888-01 BRF	DONDLINGER & SONS CONST CO INC 523052575	E BR REPLACEMENT ON US-160 IN WELLINGTON IN SU CO.	GRBRS 0.08 MI	3,576,437.00	05/24/2023 06/08/2023	09/18/23 (08/31/24)	32.86 28.64	Winfield Const 213
K014	080 RC	KA-3893-01 NHPP	KING CONST CO INC AND SUBS 522012565	E K-14: BR NO #032 (COW CREEK DRAINAGE) LOC 9.73 MI N OF RN CL IN R CO.	GRBRS 0.56 MI	4,537,445.78	01/19/2022 02/06/2022	10/17/22 12/14/23	101.04 101.04	Great Bend Const 192
U050	024 ED	KA-5779-01 ACNHP	VENTURE CORP 523022595	E x	GRBRS 0.99 MI	5,111,279.61	02/15/2023 03/08/2023	01/29/24 (12/01/24)	0.00	Dodge City Const 320

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	049 KW	KA-5783-01 ACNHP	VENTURE CORP 523082515 E	US-54 BETWEEN GREENSBURG AND HAVILAND, BR#519 WIDENING IN KV CO.	GRSU 1.95 MI	5,979,644.50	08/23/2023 09/11/2023	01/10/24 (05/01/24)	11.85 0.00	Pratt Const 135
U054	076 PR	KA-5784-01	VENTURE CORP 523106595 E	US-54: FR 1.5 MI E OF PR/KW CL E, BR #503 and #504 IN PR CO.	GRSU 1.95 MI	5,972,226.14	10/18/2023 11/13/2023	(12/05/23) (06/24/24)	0.00	Pratt Const 125
U054	049 KW	KA-5785-01 ACNHP	VENTURE CORP 523082525 E	US-54: 1.0 MI E OF FO/KW COLI E 1.95 MI IN KW CO.	GRSU 1.95 MI	7,817,983.09	08/23/2023 09/11/2023	10/23/23 (05/01/24)	30.67 27.33	Pratt Const 150
U050	040 HV	KA-5786-01 ACNHP	PEARSON CONSTR LLC 523032515 E	US-50, 6.8 MI E OF THE I-135/US-50 JUNCTN, E FOR 0.52 MI.	GRSU 0.64 MI	4,000,432.76	03/22/2023 04/05/2023	06/05/23 (11/30/23)	96.00 96.00	El Dorado Const 125
U050	106 STATE WIDE	KA-5787-01 ACNHP	BETTIS ASPHALT & CONST INC 523032212 E	FR 1.2 MI W OF HV/MN CO LN E FOR 1.3 MI AND BRG (082) (DOYLE CREEK DRAINAGE) 6.791 MI E OF ECL OF WALTON	GRBRS 1.37 MI	7,497,981.61	03/22/2023 04/05/2023	06/26/23 (06/21/24)	55.00 55.00	El Dorado Const 180
K015	087 SG	KA-5793-01 NHPP	PHILLIPS SOUTHERN ELECT CO INC 523042525 E	K-15 AT 31ST INTR S WICHITA	TRSGN 0.00 MI	206,143.00	04/19/2023 05/10/2023	10/23/23 (12/08/23)	80.77 76.92	Wichita West Const 26
U183	083 RH	KA-5921-01 ACNHP	MORGAN BROTHERS CONSTR INC 522042535 E	US-183 FR 11TH ST TO 13TH ST IN THE CITY OF LACROSSE IN RH CO.	GRSU 0.07 MI	477,299.63	04/20/2022 05/06/2022	06/27/22 10/13/22	100.00 95.71	Great Bend Const 70
K061	078 RN	KA-6135-01 ACNHP	WILDCAT CONST CO INC & SUBS 522042525 E	K-61; BR (076) (BNSF RR) 1.21 MI N OF E JCT US-50/K-61 AND BR (079) 1.7 MI N OF E JCT US-50/K-61 IN RN CO. LGTH 0.54 MI.	BRRPR MI	2,037,713.45	04/20/2022 05/06/2022	03/23/23 (07/21/23)	96.02 94.32	Hutchinson Const 176
U054	087 SG	KA-6179-01	PHILLIPS SOUTHERN ELECT CO INC 523076545 E	US-54 IN WICHITA BETWEEN WEST STR AND ARMOUR STR IN SG CO.	ITS 0.00 MI	2,344,716.00	07/19/2023 08/03/2023	(04/15/24) (10/18/24)	0.00	Wichita Hillside Const 175
106 KA 6:	106 STATE WIDE	KA-6267-01 ACHSP	CC & I ENGR INC / DBA COMPASS CONSULT 522082595 E	K-156, K-264, US-183, US-56, K-19, K-19S	SG 107.98 MI	444,006.24	08/17/2022 09/21/2022	03/06/23 (08/08/23)	100.00 100.00	Great Bend Const 155
	087 SG	KA-6349-01 HSIP	CILLESSEN AND SONS INC 521092565 E	LOC#1 I-135 LOC#2 RAMPS AT I-135 AND 47TH ST LOC#3 US-81 LOC#4 US-54 ALL IN SG CO	PAVMK 12.95 MI	883,831.02	09/22/2021 10/13/2021	06/01/22 (04/24/23)	122.00 122.00	Wichita Hillside Const 50
U166	096 SU	KA-6430-01 NHPP	PEARSON CONSTR LLC 522012585 E	FR US-81/US-166 JCT E APPROX 9 MI TO 400' PAST ROCK RD INTERSECT IN SU CO	PATCH 9.00 MI	9,900,319.26	01/19/2022 02/09/2022	04/14/22 07/27/23	100.98 100.98	Winfield Const 204

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U166	096 SU	KA-6430-02	BETTIS ASPHALT & CONST INC 523116515	E US-166: FR US-166/US-81 JCT E 9.07 MI TO CONC/ASPH TRANSITION E OF SOUTH ROCK RD IN SU CO.	GDFC 9.07 MI	481,414.20	11/15/2023 11/30/2023		0.00	Winfield Const 55
K055	096 SU	KA-6436-01	PEARSON CONSTR LLC 523106585	E K-55: FR LINE ST TO LOGAN ST IN BELLE PLAINE IN SU CO.	GRSU 0.46 MI	2,172,564.95	10/18/2023 11/20/2023		0.00	Winfield Const 160
U050	078 RN	KA-6580-01 ACNHP	PEARSON CONSTR LLC 522072525	E FR W EWS BR 50-78-22.66 US 50/K61 JCT MI POST 232.224 E TO CONC MI POST 238.849 IN RN CO	MILOV 4.71 MI	4,536,761.84	07/20/2022 08/08/2022	08/14/23 10/20/23	102.56 102.56	Hutchinson Const 39
K061	076 PR	KA-6581-01 ACNHP	APAC-KS INC SHEARS DIV 522072515	E FR END OF 4-LN TRANSITION TO PR/RN CO LI IN PR CO	MILOV 16.81 MI	5,046,806.07	07/20/2022 08/10/2022	05/23/23 10/11/23	100.00 100.00	Pratt Const 95
K061	078 RN	KA-6582-01 ACNHP	APAC-KS INC SHEARS DIV 522072535	E FR PR/RN CO LI TO S EWS OF NINNESCAH BR #043 IN RN CO	MILOV 17.66 MI	5,074,845.45	07/20/2022 08/10/2022	05/23/23 10/11/23	100.00 100.00	Pratt Const 95
K254	087 SG	KA-6601-01	PEARSON CONSTR LLC 522086595	E FR BRIDGES OVER HYDRAULIC (EAST EWS) E TO SG/BU CO LI (159TH ST IN SG CO	MILOV 9.91 MI	5,788,865.57	08/17/2022 09/02/2022	04/17/23 08/04/23	84.00 77.33	Wichita West Const 75
U056	073 PN	KA-6602-01	VENTURE CORP 522086515	E FR ED/PN CO LI TO WCL LARNED AND FR ECL LARNED TO WCL PAWNEE ROCK IN PN CO	MILOV 22.72 MI	6,630,390.36	08/17/2022 09/08/2022	08/07/23 10/24/23	72.86 72.86	Great Bend Const 70
U056	024 ED	KA-6604-01 ACNHP	VENTURE CORP 522082545	E FR ECL KINSLEY TO ED/PN CO LI IN ED CO	MILOV 6.60 MI	2,002,383.28	08/17/2022 09/08/2022	08/07/23 10/24/23	72.86 72.86	Great Bend Const 70
U054	048 KM	KA-6626-01 ACNHP	IOWA CIVIL CONTRACTING INC 522092525	E FR PR/KM CO LI TO W NINNESCAH RIVER BR IN KM CO	PATCH 5.35 MI	1,405,103.44	09/21/2022 10/12/2022	03/27/23 08/01/23	118.33 118.33	Pratt Const 60
U054	049 KW	KA-6636-01 ACNHP	VENTURE CORP 522122535	E 0.939 MI E OF ECL OF GREENSBURG TO KW/PR CO LI IN KW CO	MILOV 13.75 MI	3,430,092.60	12/14/2022 01/11/2023		0.00	Pratt Const 30
U054	076 PR	KA-6637-01 ACNHP	VENTURE CORP 522122545	E KW/PR CO LI TO WCL OF PRATT IN PR CO	UBAS 12.92 MI	2,679,713.80	12/14/2022 01/11/2023	08/02/23 (12/29/23)	30.00 30.00	Pratt Const 30
U054	008 BU	KA-6640-01 ACNHP	PEARSON CONSTR LLC 522102525	E FR 159TH ST TO WCL OF AUGUSTA W/ THE EXCEPTION OF CONCRETE P AT ANDOVER RD IN BU CO	UBAS 8.90 MI	3,319,402.80	10/19/2022 11/03/2022	06/19/23 09/13/23	91.67 88.33	El Dorado Const 60

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K015	087 SG	KA-6710-01	PRADO CONST LLC 522106585	E FR THE BRGS OV THE KTA S TO CL OF DERBY IN SG CO	PATCH 4.59 MI	2,636,541.02	10/19/2022 11/14/2022	05/15/23 (10/27/23)	94.29 88.57	Wichita Hillside Const 105
U054	087 SG	KA-6770-01	WILDCAT CONST CO INC & SUBS 523076565	E US-54. BR # 132. 0.2 MI E OF HOOVER RD IN SG CO. LGTH 0.09 MI.	BRRPR MI	1,187,419.16	07/19/2023 08/03/2023	08/14/23 12/16/23		Wichita Hillside Const
U166	018 CL	KA-6774-01 ACNHP	WILDCAT CONST CO INC & SUBS 523012515	E US-166: BRG #089 (WALNUT RIVER) 4.59 MI E OF S JCT US-77/US-166 IN C CO. LGTH 0.138 MI.	BRRPR MI	791,642.41	01/18/2023 01/26/2023	08/14/23 (11/30/23)	103.75 100.00	Winfield Const 80
U050	078 RN	KA-6790-01	PHILLIPS SOUTHERN ELECT CO INC 523076525	E US-50 AND SCOTT BLVD IN HUTCHINSON IN RN CO.	LT 0.00 MI	245,849.00	07/19/2023 08/03/2023	(04/01/24) (05/24/24)		Hutchinson Const 40
I235	087 SG	KA-6844-01 ACNHP	EMERY SAPP & SONS INC & SUBS 523012525	E NB/SB I-235 FR S JCT OF I-235 & I-135 N TO MI MRK 14.8 (W OF LITTLE ARKANSAS RV BRG) IN SG CO	PATCH 14.50 MI	6,190,723.00	01/18/2023 02/09/2023	04/17/23 (01/08/24)	75.56 75.56	Wichita Hillside Const 180
U054	048 KM	KA-6845-01 HSIP	IOWA CIVIL CONTRACTING INC 522092535	E FR PR CO LI TO W NINNESCAH RIVER BR IN KM CO	PAVMK 5.35 MI	308,047.93	09/21/2022 10/12/2022	03/27/23 08/01/23	118.33 118.33	Pratt Const 60
K015	087 SG	KA-6846-01 HSIP	PRADO CONST LLC 522102585	E FR FR CLIFTON AVE S TO CL OF DERBY IN SG CO	PAVMK 3.94 MI	463,311.35	10/19/2022 11/14/2022	05/15/23 10/20/23	94.29 88.57	Wichita Hillside Const 105
K004	080 RC	KA-6916-01	PAVEMENT PRO'S LLC 523076535	E BT/RC CO LINE TO RC/EW CO LINE IN RC CO.	CRRPR 25.35 MI	228,196.58	07/19/2023 08/14/2023	11/06/23	100.00 0.00	Great Bend Const 20
U166	018 CL	KA-6917-01 HSIP	CILLESSEN AND SONS INC 523052515	E FR US-77/US-166 JCT E TO CHAUTAUQUA CO LI IN CL CO	PAVMK 28.44 MI	396,993.11	05/24/2023 06/08/2023			Winfield Const 25
I235	087 SG	KA-6918-01 HSIP	CENTURY FENCE CO 523072515	E FR S END OF I-235 N 15.576 MI TO BROADWAY BR NB AND SB LNS AND RAMPS IN SG CO	PAVMK 15.58 MI	1,684,404.60	07/19/2023 08/08/2023	(04/15/24) (05/31/24)		Wichita Hillside Const 45
U081	096 SU	KA-6921-01	PAVEMENT PRO'S LLC 523076585	E FR MM 25 N TO CONC AT S END OF WELLINGTON THEN FR NCL WELLINGTON TO SU/SG CO LN IN SU CO.	CRRPR 30.31 MI	145,776.07	07/19/2023 08/14/2023			Winfield Const 15
K014	048 KM	KA-6922-01	PAVEMENT PRO'S LLC 523076515	E FR K-42/K-14 JCT TO THE SCL OF KINGMAN IN KM CO	CRRPR 12.11 MI	105,454.70	07/19/2023 08/14/2023	11/17/23 (11/17/23)	100.00 0.00	Pratt Const 15

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
I135	087 SG	KA-6934-01	REECE CONSTRUCTION COMPANY INC 523106545 E	BRRPR	MI	514,186.02	10/18/2023 11/13/2023		0.00	Wichita Hillside Const 85
U054	087 SG	KA-6936-01	REECE CONSTRUCTION COMPANY INC 523106565 E S-54; BR 118 ON S 343RD ST W OVER US-54 3.03 MI E OF K-251 IN SG CO. LGTH 0.05 MI.	BRRPR	MI	269,705.71	10/18/2023 11/13/2023		0.00	Wichita West Const 25
K042	048 KM	KA-6939-01	PBX CORP & SUBS 523096515 E K-42 IN KINGMAN CO	BRRPR	0.00 MI	83,179.19	09/20/2023 10/19/2023		0.00	Pratt Const 20
U054	048 KM	KA-6952-01	PBX CORP & SUBS 523126515 E US-54: BR(094) (S FORK NINNESCAH RIVER) 11.47 MI E OF PR CCL IN KM CO. LGTH 0.103 MI.	BRRPR	MI	76,436.09	12/13/2023 01/23/2024		0.00	Pratt Const 15
K254	008 BU	KA-6981-01	CILLESSEN AND SONS INC 523062595 E FR SG/BU CO LI TO WCL OF EL DORADO IN BU CO	PAVMK	14.00 MI	687,620.31	06/21/2023 07/05/2023		0.00	El Dorado Const 50
K196	008 BU	KA-6992-01	CIRCLE C PAVING & CONST LLC 523106525 E FR BU/HV CL TO K254/K196 JCT IN BU CO	SEAL	18.92 MI	1,196,650.56	10/18/2023 11/13/2023		0.00	El Dorado Const 30
K015	040 HV	KA-6997-01	CIRCLE C PAVING & CONST LLC 523076505 E FR SCL OF N NEWTON N TO HV/MN CO LI IN HV CO	SEAL	7.44 MI	358,066.63	07/19/2023 08/14/2023		0.00	El Dorado Const 10
K004	083 RH	KA-6998-01	HEFT AND SONS LLC 523106535 E FR NS/RH CL TO US 183 JCT IN RH CO	SEAL	21.54 MI	1,149,603.00	10/18/2023 11/29/2023		0.00	Great Bend Const 15
U050	093 SF	KA-7037-01	APAC-KS INC SHEARS DIV 523122575 E FR ED/SF CL TO W END OF CONC W OF ROUNDABOUT, ROUNDABOUT LOCATED AT INTERS OF US 281/US 50 SF CO	MILOV	15.04 MI	4,850,016.86	12/13/2023 01/05/2024		0.00	Pratt Const 60
K014	080 RC	KA-7041-01	VENTURE CORP 523082565 E FR 1370' N OF AVE T TO SCL LYONS IN RC CO	MILOV	5.80 MI	1,857,293.70	08/23/2023 09/11/2023	(08/07/24) (09/01/24)	0.00	Great Bend Const 20
U160	004 BA	KA-7051-01	APAC-KS INC SHEARS DIV 523106515 E FR BR #041 E EWS TO BA/HP CL IN BA CO	ASPH	13.93 MI	2,193,709.73	10/18/2023 11/13/2023		0.00	Pratt Const 30
K096	087 SG	KA-7060-01	PEARSON CONSTR LLC 523076575 E FR HMA/PCCP TRANSITION 0.7 MI E OF WEBB RD TO N APPROACHES OF OVER US-54 IN SG CO	4.OOL	4.56 MI	7,017,044.16	07/19/2023 08/03/2023	08/13/23 11/09/23	117.31 117.31	Wichita Hillside Const 52

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U281	106	KA-7085-01	VENTURE CORP		SEAL 13.67 MI	1,589,594.78	09/20/2023	11/16/23	35.00	Great Bend Const
	STATE WIDE		523096525	E FR SF/BT CO LI TO SE 30 RD   FR SE 30 RD TO SCL GREAT BEND IN BT CC FR K19 JCT TO SF/BT CO LINE IN ST CO.			10/06/2023	(08/30/24)	35.00	20
U166	096	KA-7091-01	PEARSON CONSTR LLC		MILOV 4.79 MI	1,450,129.50	08/23/2023			Winfield Const
	SU	ACNHP	523082605	E FR 450' E OF US166 & ROCK RD TO SU/CL CL IN SU CO.			09/11/2023		0.00	35
U166	018	KA-7092-01	PEARSON CONSTR LLC		MILOV 4.82 MI	1,546,167.80	08/23/2023			Winfield Const
	CL	ACNHP	523082615	E FR SU/CL CL E TO PCCP IN CL CO			09/11/2023		0.00	35
19	073	KA-7093-01	VENTURE CORP		MILOV 10.60 MI	1,901,207.10	08/23/2023	(05/06/24)		Great Bend Const
	PN	ACSTP	523082535	E FR K-19 SPUR JCT TO SF/PN CL   FR K-19 JCT TO SCL LARNED IN PN CO			09/11/2023	(06/28/24)		35
K019	093	KA-7094-01	VENTURE CORP		MILOV 8.95 MI	1,538,241.00	08/23/2023	(05/06/24)		Great Bend Const
	SF	ACSTP	523082545	E FR PN/SF CL TO U 281 JCT IN SF CO			09/11/2023	(06/28/24)	0.00	35
K096	083	KA-7108-01	VENTURE CORP		MILOV 14.87 MI	4,608,731.50	12/13/2023			Great Bend Const
	RH	ACNHP	523122515	E FR 700' E OF US 183 JCT TO RH/BT CO LINE IN RH CO.			01/05/2024		0.00	60
K096	078	KA-7120-01	CLARKSON CONST CO		PATCH 15.40 MI	1,989,823.90	11/15/2023			Hutchinson Const
	RN	ACNHP	523112515	E FR K14 JCT E TO SG/RN CO LI IN			11/30/2023		0.00	90
K014	078	KA-7128-01	IOWA CIVIL CONTRACTING INC		PATCH 6.71 MI	3,559,085.14	12/13/2023			Hutchinson Const
	RN	ACNHP	523122565	E FR K14/US50 JCT N TO HMA PVMT TRANSITION IN RN CO			01/16/2024		0.00	85
U160	018	KA-7137-01	PEARSON CONSTR LLC		MILOV 7.56 MI	1,566,583.70	12/13/2023			Winfield Const
	CL	ACSTP	523122535	E FR SU/CL CL TO WCL OF WINFIELD IN CL CO.			01/05/2024		0.00	25
U160	096	KA-7138-01	APAC-KS INC SHEARS DIV		MILOV 21.48 MI	4,490,212.13	12/13/2023			Winfield Const
	SU	ACSTP	523122585	E FR HP/SU CL E TO WCL WELLINGTON IN SU CO.			01/05/2024		0.00	45
U054	008	KA-7158-01	PEARSON CONSTR LLC		2.OOL 8.29 MI	2,001,378.06	10/18/2023			El Dorado Const
	BU	ACNHP	523102515	E FR PCCP/HMA TRANS N TO 4LDIV/2L NB LNS IN BU CO			11/13/2023		0.00	25
U050	024	KA-7159-01	APAC-KS INC SHEARS DIV		MILOV 22.77 MI	5,099,481.63	12/13/2023			Pratt Const
	ED	ACNHP	523122545	E FR KINSLEY WCL TO ED/SF CL IN ED CO			01/05/2024		0.00	50

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U054	087 SG	KA-7160-01 ACNHP	EMERY SAPP & SONS INC & SUBS 523102545	E FR E OF HILLSIDE FR ASPHALT TRANS TO W OF WEBB RD IN SG CO	PATCH 3.54 MI	4,966,947.72	10/18/2023 11/13/2023			Wichita Hillside Const 205
K096	087 SG	KA-7162-01	PEARSON CONSTR LLC 523106575	E FR MAIZE RD E TO ARK RIVER BR IN SG CO	MILOV 6.09 MI	3,805,812.30	10/18/2023 11/13/2023		0.00	Wichita Hillside Const 35
K096	005 BT	KA-7183-01 ACSTP	VENTURE CORP 523122525	E FR RH/BT CL TO WCL GREAT BEND IN BT CO.	MILOV 13.63 MI	3,414,837.00	12/13/2023 01/05/2024		0.00	Great Bend Const 60
U054	087 SG	KA-7193-01 HSIP	EMERY SAPP & SONS INC & SUBS 523102565	E FR I-135 JCT TO 0.4MI E OF ROCK RD IN SG CO	PAVMK 4.06 MI	399,261.05	10/18/2023 11/13/2023		0.00	Wichita Hillside Const 205
U160	096 SU	KA-7247-01	PEARSON CONSTR LLC 523126525	E FR E EWS OF ARKANSAS RVR BR E TO SU/CL CL IN SU CO	MILOV 0.69 MI	168,423.12	12/13/2023 01/05/2024		0.00	Winfield Const 25
008 C 49:	008 BU	C-4935-01 HSIP	ALAN'S EXCAVATING INC 522094515	E RS72 FR N EDGE OF K-254 TO 500 FT N OF SW/NW PARALLEL RD	GRSU 1.88 MI	2,289,973.85	09/21/2022 10/28/2022	03/06/23 08/31/23	86.36 86.36	El Dorado Const 110
017 C 51:	017 CM	C-5129-01 HSIP	APAC-KS INC SHEARS DIV 523084595	E INTERS OF AVE G AND RD 4 IN CM CO.	GRSU 0.31 MI	540,235.05	08/23/2023 09/20/2023		0.00	Pratt Const 25
039 C 51:	039 HP	C-5148-01 STP	REECE CONSTRUCTION COMPANY INC 523104525	E 1 MI S AND 3.5 MI W OF HARPER OVER RUSH CR IN HP CO.	GRBR 0.06 MI	405,038.88	10/18/2023 11/20/2023		0.00	Winfield Const 65
018 C 51:	018 CL	C-5155-01 STP	REECE CONSTRUCTION COMPANY INC 523104515	E 0.5 MI S OF HACKNEY OVER BNSF RR IN CL CO.	GRBRS 0.19 MI	2,821,828.85	10/18/2023 11/20/2023		0.00	Winfield Const 110
	087 SG	N-0674-01 STP	PEARSON CONSTR LLC 521042585	E DERBY: W PATRIOT AVE / E 63RD ST S FROM K-15 INTERSECTION TO COMMERCE DRIVE.	GRSU 0.16 MI	876,383.26	04/21/2021 05/25/2021	06/01/21 02/11/22	100.00 100.00	Wichita Hillside Const 135
	087 SG	N-0678-01 STP	PEARSON CONSTR LLC 521092575	E BEL AIRE:WOODLAWN ST FROM 37TH ST THROUGH 45TH ST INTERSECTION.	GRSU 1.05 MI	8,805,427.81	09/22/2021 10/25/2021	11/15/21	94.87 94.87	Wichita Hillside Const 390
	087 SG	N-0691-01 STP	CONSPEC INC DBA KS PAVING 521072565	E PARK CITY: 61ST ST N FR WICHITA VALLEY CTR FLOODWAY BR TO CHISHOLM CREEK BR IN SG CO	GRSU 0.55 MI	3,772,745.01	07/21/2021 09/01/2021	03/14/22	124.89 124.43	Wichita West Const 221

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 5

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
008 N 06	008	N-0692-01	PEARSON CONSTR LLC	GRSU	0.82 MI	5,515,875.11	10/19/2022	01/09/23	85.33	Wichita Hillside Const
	BU	STP	522102535	E 159TH ST FR WILLOWBROOK ST TO CENTRAL AVE IN ANDOVER			11/15/2022	(12/29/23)	85.33	225
087 N 07	087	N-0711-01	PEARSON CONSTR LLC	GRSU	1.85 MI	9,381,218.15	10/18/2023	01/02/24	0.00	Wichita Hillside Const
	SG	STP	523102575	E MERIDIAN AVE FR 0.25 MI S OF 69TH ST TO BNSF RR CROSSING N OF 77 <sup>TH</sup> ST AND FR MAIN ST TO 85TH ST IN VALLEY CENTER.			11/20/2023	(06/30/25)	0.00	0
087 N 07	087	N-0738-01	DONDLINGER & SONS CONST CO INC	BRRPR	0.13 MI	2,733,084.50	04/19/2023	09/11/23	37.14	Wichita Hillside Const
	SG	ACSTP	523044515	E W ZOO BLVD OVER MS MITCH MITCHELL FLDWY IN WICHITA.			05/26/2023	(03/15/24)	33.33	210

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR		WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE	
									ACTUAL		WORK DAYS	
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	(ESTIMATED) COMPLETION	PCT COMP			
U083	088 SW	KA-2220-01 NHPP	J & R SAND CO INC 521112686	E US-83 KS/OK ST LN, N TO 0.9 MI N OF US-83/K-51 JCT IN SW CO.	GRSU	13.77 MI	19,040,305.77	11/17/2021 12/27/2021	09/06/22 01/17/24			Liberal Const 107.23
U050	035 GY	KA-2383-01 NHPP	KOSS CONST CO 521122636	E US-50: CIMARRON E CL E TO GY/FO CO LN IN GY CO.	GRBRS	6.57 MI	44,124,698.20	12/15/2021 01/03/2022	02/28/22			Dodge City Const 62.88
U050	029 FO	KA-2384-01 NHPP	KOSS CONST CO 521122646	E US-50: GY/FO CL E TO 1.7 MI E OF US-50/US-400 JCT IN FO CO.	GRBRS	8.58 MI	53,578,813.07	12/15/2021 01/03/2022	02/28/22			Dodge City Const 62.88
U054	088 SW	KA-2385-01 NHPP	KOSS CONST CO 521082616	E US54: FR 0.4 M SW OF US54/TUCKER RD INTER, NE TO 0.5 MI SW OF US54/CO RD "O" INTER IN SW CO.	GRSU	3.05 MI	26,326,719.20	08/18/2021 09/15/2021	03/01/22 11/06/23			Liberal Const 106.33
U050	029 FO	KA-3234-02 NHPP	VENTURE CORP 523022686	E U050 AT 119TH RD INTERSECTION IN FORD CO.	GRSU	1.50 MI	6,007,157.25	02/15/2023 03/08/2023	01/29/24 (12/01/24)			Dodge City Const 0.00 320
U083	088 SW	KA-3253-01 NHPP	J & R SAND CO INC 522102696	E US-83: 0.256 MI S RS 933, N TO US-160 IN SW CO.	GRBRS	7.60 MI	18,834,744.22	10/19/2022 11/03/2022	05/15/23 (05/10/24)			Liberal Const 82.85
K096	086 SC	KA-3258-01	VOGTS-PARGA CONST LLC 522096696	E K-96: FR W CL OF SCOTT CITY, E TO BEG OF EXISTING PCCP AT CHURCH AND FR END OF EXISTING PCCP, E TO E CL OF SCOTT CITY	GRSU	0.84 MI	8,216,724.19	09/21/2022 11/14/2022	04/17/23 (03/01/24)	68.02		Garden City Const 68.02 222
K096	102 WH	KA-3274-01 STP	KOSS CONST CO 522092686	E K-96: FR INDIAN ST TO WATER ST IN LEOTI IN WH CO.	GRSU	0.76 MI	8,606,043.74	09/21/2022 10/28/2022	03/06/23 (05/15/24)	73.83		Garden City Const 73.83 214
4	068 NS	KA-4049-01 STP	MORGAN BROTHERS CONSTR INC 520082646	E K-4: FR WCL E TO ECL IN CITY OF BROWNWELL IN NESS CO.	GRSU	0.35 MI	1,597,014.10	08/19/2020 10/06/2020	03/21/23	113.97		Dodge City Const 105.88 136
	106 STATE WIDE	KA-4749-02 HSIP	MARTIN OUTDOOR ENTERPRISES INC 520082686	E US-283, K-147 AND K-4 IN NESS, LANE, TREGO, AND RUSH COUNTY.	SG	93.93 MI	399,909.70	08/19/2020 09/28/2020	03/02/21 06/24/21	69.33		Dodge City Const 69.33 75
K156	028 FI	KA-5054-01 STP	SHILLING CONST CO INC 518112616	E FR CONC AT JENNIE BARKER RD E TO W K23 JCT	MILOV	21.33 MI	2,291,562.86	11/14/2018 12/10/2018	09/23/19	28.00		Dodge City Const 28.00 50
U050	029 FO	KA-5175-01 HSIP	APAC-KS INC SHEARS DIV 521112646	E US-50: INTERSECTIONS OF CLARK AND MAIN, IN SPEARVILLE, IN FO CO.	GRSU	1.19 MI	2,933,667.99	11/17/2021 12/27/2021	06/06/22 06/09/23	138.71		Dodge City Const 146.24 93

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U050	035 GY	KA-5430-01 ACNHP	SMOKY HILL LLC 521042676 E	US50 FROM WCLTO MAPLE STREET IN THE CITY OF CIMARRON IN GY CC	GRSU 0.08 MI	439,373.25	04/21/2021 05/25/2021	10/11/21	88.57 88.57	Dodge City Const 70
U054	013 CA	KA-5431-01 ACNHP	SMOKY HILL LLC 523102616 E	US-54/US-283 INTERS IN CITY OF MINNEOLA IN CA CO.	GRSU 0.04 MI	960,680.94	10/18/2023 12/04/2023		0.00	Dodge City Const 125
U050	028 FI	KA-5432-01 ACSTP	SMOKY HILL LLC 522092616 E	US-50B/FULTON ST FR WASHINGTON ST TO JUST SHORT OF CENTER ST GARDEN CITY.	GRSU 0.22 MI	2,230,473.65	09/21/2022 10/28/2022	05/01/23 (09/29/23)	122.22 122.22	Garden City Const 126
U083	088 SW	KA-5600-01	J & R SAND CO INC 521116696 E	US-83 AND SALLEY RD LOC 1 MI N OF LIBERAL IN SW CO.	GRSU 0.77 MI	3,047,347.20	11/17/2021 12/27/2021	09/06/22 11/17/23		Liberal Const 107.23
U083B	028 FI	KA-5707-01 BRF	REECE CONSTRUCTION COMPANY INC 523102626 E	US-83B: BR #004 OVER ARKANSAS RIVER 0.74 MI S OF THE S US-50 JCT I FI CO.	GRBRS0.13 MI	9,298,723.71	10/18/2023 11/13/2023	(03/04/24) (03/28/25)	0.00	Garden City Const 0
U160	013 CA	KA-5751-01 BRF	REECE CONSTRUCTION COMPANY INC 523112616 E	US-160: BR #012 (DAY CREEK DRAINAGE) 1.85 MI W OF U-183/U-160 JCT IN CA CO.	GRBRS0.07 MI	1,904,974.32	11/15/2023 11/30/2023		0.00	Dodge City Const 115
U160	013 CA	KA-5757-01 BRF	REECE CONSTRUCTION COMPANY INC 523112626 E	BR #015 AND #016 (BLUFF CREEK DRAINAGE) 4.97 MI E OF US-183/US-16 JCT AND 5.03 MI E OF US-183/US-160 JCT IN CA CO.	GRBRS0.08 MI	1,878,431.51	11/15/2023 11/30/2023		0.00	Dodge City Const 145
U050	029 FO	KA-5780-01 ACNHP	VENTURE CORP 523022696 E	E OF SPEARVILLE ON US-50 IN FORD CO	GRSU 1.90 MI	8,255,903.63	02/15/2023 03/08/2023	01/29/24 (12/01/24)	0.00	Dodge City Const 320
U054	060 ME	KA-5781-01 ACNHP	J & R SAND CO INC 523082656 E	US-54 FR THE ME/SW CO LN, E FOR 1.8 MI IN ME CO.	GRSU 1.50 MI	6,544,945.65	08/23/2023 09/11/2023		0.00	Liberal Const 100
U054	060 ME	KA-5782-01 ACNHP	J & R SAND CO INC 523082646 E	US-54 FR 3.4 MI E OF E US-54/US-160 JCT, E FOR 2.7 MI.	GRSU 2.10 MI	8,418,824.59	08/23/2023 09/11/2023		0.00	Liberal Const 120
U283	013 CA	KA-6228-01 ACSTP	DUSTROL INC 521092616 E	FR N JCT US-283/US-160 N TO US-54 JCT IN CA CO.	SU 11.63 MI	1,312,867.10	09/22/2021 10/08/2021	04/11/22 08/01/22	76.00 76.00	Dodge City Const 25
U083	106 STATE WIDE	KA-6234-01 DPL	IDEATEK TELCOM 523062616 E	US-83 APPROX FROM THE U.S. 83 / U.S. 50 / U.S. 400 JUNCTN IN GARDEN CITY N TO I-70/U.S. 83	ITS 0.00 MI	7,551,442.40	06/21/2023 07/31/2023	11/06/23 (01/31/25)	9.84 0.00	Garden City Const 315

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
106 KA 6:	106	KA-6268-01	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS	SG	60.99 MI	408,274.34	05/24/2023			Liberal Const
	STATE WIDE	ACHSP	523052646 E VAR LOC, K-23, US-54, K-98 AND US-160 IN ME, CA, AND GY CO.				06/19/2023		0.00	115
U083	088	KA-6297-01	J & R SAND CO INC	UBAS	8.37 MI	1,193,267.40	10/20/2021	06/27/23	80.00	Liberal Const
	SW	ACNHP	521102696 E FR US-83/160 JCT N TO SW/HS CL IN SW CO				11/09/2021	07/20/23	80.00	20
U400	029	KA-6298-01	APAC-KS INC SHEARS DIV	MILOV	15.90 MI	3,595,746.06	11/17/2021	10/10/22	193.33	Dodge City Const
	FO		521116626 E FR US-56/283 JCT E TO ECL OF FORD IN FO CO				12/27/2021	10/13/23	193.33	30
U283	013	KA-6307-01	APAC-KS INC SHEARS DIV	MILOV	13.59 MI	2,844,505.61	11/17/2021	09/22/22	74.00	Dodge City Const
	CA	ACSTP	521112616 E FR KS/OK ST LN N TO S JCT OF US-283/US-160 JCT IN CA CO				12/27/2021	06/06/23	74.00	50
U183	013	KA-6312-01	APAC-KS INC SHEARS DIV	MILOV	13.53 MI	2,968,222.46	11/17/2021	09/22/22	62.50	Dodge City Const
	CA	ACSTP	521112626 E FR KS/OK ST LN N TO THE US-160/US-183/K-34 JCT IN CA CO				12/27/2021	05/18/23	62.50	40
K190	106	KA-6351-01	HEFT AND SONS LLC	SU	12.29 MI	384,310.48	09/22/2021	08/02/22	20.00	Liberal Const
	STATE WIDE		521096686 E GT/HS CO LI S TO THE K-190/US-56 JCT (GRANT CO)   FR US-160/K-190 JCT S TO GT/HS CO (HASKELL CO)				10/21/2021		20.00	15
U160	013	KA-6362-01	L & M CONT INC	PEDBI	0.02 MI	189,924.20	05/24/2023	(08/07/23)	30.00	Dodge City Const
	CA		523056636 E US-160 IN CITY OF ASHLAND IN CA CO.				06/08/2023	(08/18/23)	30.00	30
K156	028	KA-6440-01	SMOKY HILL LLC	GRSU	0.17 MI	1,413,165.31	08/23/2023	(03/11/24)		Garden City Const
	FI	ACSTP	523082636 E K-156 FRM APPX. 130 FT E OF 3RD/4TH STR E TO APPX. 300 FT W OF BELMONT PLC. IN GARDCEN CITY				09/20/2023	(09/27/24)	0.00	115
K025	102	KA-6444-01	MORGAN BROTHERS CONSTR INC	GRSU	0.13 MI	472,692.02	07/19/2023	(02/26/24)		Garden City Const
	WH	ACSTP	523072616 E K-25: 4TH ST FR 160 FT N OF BROADWAY ST TO I ST IN LEOTI IN WH CO.				08/22/2023	(05/03/24)	0.00	40
U056	029	KA-6526-01	KOSS CONST CO	GRSU	2.70 MI	9,656,144.70	12/14/2022	(02/27/23)	0.00	Dodge City Const
	FO		522126616 E INTERSECTION IMPROVEMENTS IN DODGE CITY				01/11/2023	(12/12/23)	0.00	0
U056	029	KA-6526-02	KOSS CONST CO	GRSU	0.28 MI	8,656,167.97	12/14/2022	02/27/23		Dodge City Const
	FO		522126626 E ROUNDABOUT IN DODGE CITY IN FO CO.				01/11/2023	(12/12/23)		
U283	068	KA-6608-01	VENTURE CORP	MILOV	16.54 MI	4,805,968.80	08/17/2022	(05/16/23)	48.97	Dodge City Const
	NS	ACSTP	522082636 E FR NCL OF NESS CITY N TO NS/TR CO LI IN NS CO				09/08/2022	08/29/23	48.97	145

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K096	068 NS	KA-6609-01 ACSTP	VENTURE CORP 522082646 E	FR ECL OF NESS CITY E TO NS/RH CO LI IN NS CO	MILOV 16.91 MI	9,781,623.46	08/17/2022 09/08/2022	(04/24/23) (09/29/23)	48.97 48.97	Dodge City Const 145
K004	068 NS	KA-6610-01 ACSTP	VENTURE CORP 522082656 E	FR US-283 JCT E TO WCL OF BROWNELL THEN FR ECL OF BROWNELL E NS/RH CO LI IN NS CO	MILOV 16.70 MI	3,209,425.70	08/17/2022 09/08/2022	(05/16/23) (09/29/23)	48.97 48.97	Dodge City Const 145
U054	060 ME	KA-6629-01 ACNHP	APAC-KS INC SHEARS DIV 522092676 E	FR END OF KA 5781-01 E TO PCCP W OF WCL OF MEADE IN ME CO	MILOV 14.80 MI	6,896,548.88	09/21/2022 10/12/2022	08/01/23 11/02/23	96.00 96.00	Liberal Const 75
U400	029 FO	KA-6630-01	VENTURE CORP 522126636 E	FR E JCT US-50 S TO W JCT OF US-56 IN FO CO	MILOV 3.17 MI	945,318.90	12/14/2022 01/11/2023			Dodge City Const 0.00 70
U056	035 GY	KA-6631-01 ACSTP	VENTURE CORP 522122616 E	FR ECL OF MONTEZUMA E TO FD/GY CO LI IN GY CO	MILOV 11.58 MI	3,860,037.20	12/14/2022 01/11/2023			Dodge City Const 0.00 70
U056	029 FO	KA-6633-01	VENTURE CORP 522126646 E	FR FO/GY CO LI E TO W JCT OF US-283 IN FO CO	MILOV 12.17 MI	3,263,050.30	12/14/2022 01/11/2023			Dodge City Const 0.00 70
K023	035 GY	KA-6634-01 ACSTP	VENTURE CORP 522102646 E	FR NCL OF CIMARRON N TO GY/FI CO LI IN GY CO	MILOV 12.86 MI	2,535,659.01	10/19/2022 11/03/2022	10/11/23 (12/04/23)	65.00 32.50	Dodge City Const 40
K023	028 FI	KA-6635-01	VENTURE CORP 522106696 E	FR FI/GY CO LI N TO E JCT OF K-156 IN FI CO	MILOV 4.00 MI	934,313.60	10/19/2022 11/03/2022	10/11/23 (12/04/23)	62.50 30.00	Dodge City Const 40
U160	106 STATE WIDE	KA-6670-01	VANCE BROTHERS INC SUBS 522076626 E	KA 6671-01 - FR GT/ST CO LI E TO WCL OF ULYSSES IN GT CO   KA 6672-0 - FR N JCT OF K-27 E TO GT/ST CO LI IN ST CO	SU 21.37 MI	2,466,820.24	07/20/2022 08/08/2022	05/16/23 08/11/23	120.00 120.00	Liberal Const 30
U283	068 NS	KA-6764-01	L & M CONT INC 523116626 E	BR#049 (NORTH FORK WALNUT CR) LOCATED 12.41 MI N OF HG CL IN NS CO. LGTH 0.001 MI.	BRRPR MI	596,817.50	11/15/2023 12/04/2023			Dodge City Const 0.00 85
U056	029 FO	KA-6776-01	PBX CORP & SUBS 523096616 E	US-56; BR# 56-29-122.39(064) 2.6 MI NE OF S JCT US-56/US-283 IN FD CO. LGTH 0.001 MI.	BRRPR MI	293,370.03	09/20/2023 10/19/2023	(12/01/23) (01/01/24)	43.33 0.00	Dodge City Const 30
K023	028 FI	KA-6880-01	VENTURE CORP 523012616 E	FR K-156 JCT N TO FI/LE CO LI IN FI CO	MILOV 14.09 MI	7,674,167.50	01/18/2023 02/01/2023	08/28/23 (12/15/23)	94.55 94.55	Garden City Const 55

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
K096	036 GL	KA-6994-01	HEFT AND SONS LLC 523076616	E FR K27 JCT E 10.149 MI TO GE/WH CL IN GE CO	SEAL 10.15 MI	725,761.44	07/19/2023 08/18/2023		0.00	20 Syracuse Const
K095	086 SC	KA-6996-01	HEFT AND SONS LLC 523076636	E FR S K-95/US-83 JCT N 6.591 MI TO THE N K-95/US-83 JCT IN SC CO	CONVT 6.59 MI	383,363.69	07/19/2023 08/18/2023		0.00	10 Garden City Const
K156	042 HG	KA-7003-01	HEFT AND SONS LLC 523076626	E FR FI/HG CO LI E TO INTERSECTION OF RD 214 IN HG CO	CONVT 14.60 MI	689,668.00	07/19/2023 08/18/2023		0.00	10 Dodge City Const
U160	041 HS	KA-7012-01 ACSTP	VENTURE CORP 523122656	E FR HS/GT CL E TO US -83 JCT IN HS CO	RCYLE 12.00 MI	3,412,533.85	12/13/2023 01/05/2024		0.00	40 Liberal Const
K167	102 WH	KA-7052-01	VENTURE CORP 523126636	E FR K-96/K-167 JCT N TO CO RD O 1/2 IN WH CO.	MILOV 0.50 MI	128,974.50	12/13/2023 01/05/2024		0.00	120 Garden City Const
K096	102 WH	KA-7054-01 ACSTP	VENTURE CORP 523122676	E FR 700 FT W OF ECL LEOTI E TO THE WH/SC CL IN WH CO	MILOV 12.06 MI	6,253,116.40	12/13/2023 01/05/2024		0.00	120 Garden City Const
K096	086 SC	KA-7076-01 ACSTP	VENTURE CORP 523122686	E FR WH/SC CL E TO ORA ST IN SCOTT CITY IN SC CO	MILOV 11.37 MI	3,002,373.60	12/13/2023 01/05/2024		0.00	120 Garden City Const
U160	034 GT	KA-7077-01	VENTURE CORP 523126616	E FR ECL ULYSSES (STUBB ST) E TO GT/HS CL IN GT CO	RCYLE 14.18 MI	3,971,391.40	12/13/2023 01/05/2024		0.00	40 Liberal Const
U160	013 CA	KA-7095-01 ACSTP	J & R SAND CO INC 523122616	E FR ME/CA CL E TO JCT US 283 IN CA CO.	MILOV 5.03 MI	1,017,079.60	12/13/2023 01/05/2024		0.00	45 Liberal Const
U160	060 ME	KA-7096-01 ACSTP	J & R SAND CO INC 523122626	E FR U160/U54 JCT E TO ME/CA CL IN ME CO	MILOV 12.35 MI	2,329,394.10	12/13/2023 01/05/2024		0.00	45 Liberal Const
K096	102 WH	KA-7121-01 ACSTP	VENTURE CORP 523122696	E FR GL/WH CO LI E TO THE WCL OF LEOTI IN WH CO.	MILOV 10.87 MI	2,662,972.74	12/13/2023 01/05/2024		0.00	35 Syracuse Const
U083	028 FI	KA-7133-01 ACNHP	VENTURE CORP 523122636	E FR END OF CONC PVMT N OF N JCT OF US50/US83 N TO THE FI/SC CO LI FI CO	UBAS 17.67 MI	3,091,347.15	12/13/2023 01/05/2024		0.00	50 Garden City Const

CONTRACT STATUS REPORT AS OF 05FEB24  
DISTRICT 6

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED ACTUAL	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	(ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
U083	086 SC	KA-7134-01 ACNHP	VENTURE CORP 523122646	E FR FI/SC CO LI N TO CONC SHLD IN SCOTT CITY NEAR SCL IN SC CO	UBAS	13.89 MI	2,458,732.65	12/13/2023 01/05/2024		Garden City Const 0.00 50
U050	029 FO	KA-7163-01 ACNHP	VENTURE CORP 523112636	E FR E SPEARVILLE E TO FO/ED CL IN FO CO	MILOV	7.64 MI	1,796,871.95	11/15/2023 11/30/2023		Dodge City Const 0.00 25
K023	035 GY	TE-0487-01 TA	PRADO CONST LLC 523102636	E K-23: FR AVE C TO EGBERT ST IN CIMARRON IN GY CO.	PEDBI	0.14 MI	1,748,206.00	10/18/2023 11/29/2023	(03/04/24) (06/21/24)	Dodge City Const 0.00 80
013 TE 0	013 CA	TE-0488-01 TA	APAC-KS INC SHEARS DIV 523012626	E MAIN ST FR 9TH TO 7TH, N SIDE OF 8TH ST, ONE HALF BLOCK EA DIRECTION FR MAIN, IN THE CITY OF ASHLAND IN CA CO.	PEDBI	0.25 MI	2,109,805.06	01/18/2023 02/17/2023	07/17/23 (10/06/23)	Dodge City Const 117.65 103.53 85
	106 STATE WIDE	C-5034-01 CHBP	BRIDGES INC 521094696	E GRAY, CLARK AND MEADE CO BRIDGE BUNDLE	GRBRS	0.84 MI	8,518,917.86	09/22/2021 10/27/2021	01/10/22	Dodge City Const 66.40
094 C 50	094 ST	C-5068-01 HSIP	SIGNS UP LTD DBA HAREN'S TREES & CRITTERS 522072626	E VAR LOC IN ST CO.	SG	134.62 MI	141,411.82	07/20/2022 09/02/2022	12/02/22	Syracuse Const 10.77 10.77 65
042 C 51	042 HG	C-5121-01 HSIP	ROADSAFE TRAF SYSTEMS INC 522082606	E RS 255, RS 948, AND RS 1591 IN HG CO	PAVMK	4.42 MI	36,816.21	08/17/2022 09/30/2022	04/03/23 04/21/23	Dodge City Const 80.00 80.00 10

CONTRACT STATUS REPORT AS OF 05FEB24  
HEADQUARTERS

ROUTE	CO	PROJECT #	CONTRACTOR	WORK TYPE	LENGTH	AMOUNT	LET DATE	NOTICE TO PROCEED	PCT TIME	CONST OFFICE
	CO ABBR	FEDERAL FUND	CONTRACT NUMBER	LOCATION			CONTRACT APPROVED	ACTUAL (ESTIMATED) COMPLETION	PCT COMP	WORK DAYS
	106	KA-1521-01	NES TRAFF SAFETY, LP DBA ADVANCED WARNII	CONST	MI	94,850.00				tion and Materials
	STATE WIDE		508000001 E SETTLEMENT OF LIQ DAMAGES ON SEVERAL PROJECTS				08/24/2008			
KA 6796	046	KA-6796-03	CLARKSON CONST CO	CONST	MI	68,812,664.68	06/09/2023	06/09/23		tion and Materials
	JO		002326796 E De Soto (Panasonic Battery Plant): local road improvements at various locations including widening a section from 2-lane to 4-lane, shared use path				06/09/2023		33.85	